

ELECTRICAL MAINTENANCE SECTION

Statement showing progress of original works costing more than ₹30 lakhs for the month of **June-2018**.

S. N o.	Name of Work	Estimated Cost ₹	Tender Cost ₹	%age above & below estimated rates	Agreement No.	Agency	Date of Commencement of work	Completion time	Progress of Work	Design. Of Officer	Remarks
1.	Provision for segregation of 11 KV power supply system (colony & DEDO feeder) in RDSO, LKO	80,93,449/-	78,08,559.40	(-) 3.52	14/SSE/P&P/EMS/17-18 dt. 10.11.17	M/c Choubay & Co. (Agencies) Pvt. Ltd., Kanpur	19.09.17	31.07.18	30%	Dir./EMS And ADE/EMS	Work in progress
2.	Provision of additional street lights along with poles in existing arrangements to improve street lighting	3726391.00	3391015.81	(-) 9.00	19/SSE/Colony/2017-18 dt. 22.11.17	M/S Atlas Infra Management Services Private Ltd. NDLS	10.10.17	09.06.18	100 %	Dir./EMS And ADE/EMS	Work physically completed
3.	Provision of energy efficient LED street light fittings in RDSO campus by replacing MH light fittings in phased manner	3846210.00	3201970.00	(-)16.75	23/SSE/Colony/EMS/2017-2018 dated 01.01.2018	M/s New Regal Electric Works, Pratapgarh	11.12.17	30.05.18	100 %	Dir./EMS And ADE/EMS	Work physically completed
4.	Re-wiring of 532 nos. of residential quarters (different types) & strengthening of service line including modification of stair case light in RDSO colony.	15648898.32	13278800.06	(-)15.15	06/SSE/Colony/EMS/2018-18 dated 04.05.2018	M/s Suman Elec. & Const. Pvt. Ltd. Lko	01.03.18	29.02.20	10%	Dir./EMS And ADE/EMS	Work in Progress
5.	Re-wiring and associated works of power supply arrangement of Service buildings & Labs at RDSO.	8391728.98	7972142.53	(-) 05%	05/SSE/SB/2018-2019 Dated 02.05.2018	M/s Suman Elec. & Const. Pvt. Ltd. Lko	01.03.18	31.08.18	25%	Dir./EMS And ADE/EMS	Work in Progress
6.	Provision for replacement of HT/LT panel installed at outside the gate of Engine Development Directorate	5692811.87	5123530.68	(-) 10%	10/SSE/P&P/2018-2019 dated 23.05.2018	M/s National Elec. & electronics Services, LKO	20.03.18	19.06.18	05%	Dir./EMS And ADE/EMS	Work in Progress, Panel drawing approved & civil work in progress

ADE/EMS