

## ELECTRICAL MAINTENANCE SECTION

Statement showing progress of original works costing more than ₹30 lakhs for the month of **December -2018**.

S. No.	Name of Work	Estimated Cost ₹	Tender Cost ₹	%age above & below estimated rates	Agreement No.	Agency	Date of Commencement of work	Completion time	Progress of Work	Design. Of Officer	Remarks
1	Provision for segregation of 11 KV power supply system (colony & DEDO feeder) in RDSO, LKO	80,93,449/-	78,08,559.40	(-) 3.52	14/SSE/P&P/EMS/17-18 dt. 10.11.17	M/c Choubay & Co. (Agencies) Pvt. Ltd., Kanpur	19.09.17	31.12.18	75%	Dir./EMS And ADE/EMS	Work in progress.
2	Re-wiring of 532 nos. of residential quarters (different types) & strengthening of service line including modification of stair case light in RDSO colony.	15648898.32	13278800.06	(-)15.15	06/SSE/Colony/EMS/2018-18 dated 04.05.2018	M/s Suman Elec. & Const. Pvt. Ltd. Lko	01.03.18	29.02.20	25%	Dir./EMS And ADE/EMS	Work in Progress
3	Re-wiring and associated works of power supply arrangement of Service buildings & Labs at RDSO.	8391728.98	7972142.53	(-) 05%	05/SSE/SB/2018-2019 Dated 02.05.2018	M/s Suman Elec. & Const. Pvt. Ltd. Lko	01.03.18	15.11.18	100%	Dir./EMS And ADE/EMS	Work physically completed & final variation under finance vetting
4	Provision for replacement of HT/LT panel installed at outside the gate of Engine Development Directorate	5692811.87	5123530.68	(-) 10%	10/SSE/P&P/2018-2019 dated 23.05.2018	M/s National Elec. & electronics Services, LKO	20.03.18	18.10.18	100%	Dir./EMS And ADE/EMS	Work physically completed & final variation under finance vetting
5	Provision of Exhaust Fans & Fresh Air Fans as per revised scale of fittings in residential quarters of RDSO colony, Lucknow.	4821991.68	4749661.80	(-) 1.5%	12/SSE/SB/2018-2019 dated 17.11.2018	M/s Bajrang Electric Works, Lucknow	16.10.18	15.02.19	-	Dir./EMS And ADE/EMS	Work in progress

ADE/EMS

2	Provision of additional street lights along with poles in existing arrangements to improve street lighting	3726391.00	3391015.81	(-) 9.00	19/SSE/Colony/2017-18 dt. 22.11.17	M/S Atlas Infra Management Services Private Ltd. NDLS	10.10.17	09.06.18	100 %	Dir./EMS And ADE/EMS	Work Completed
2	Provision of energy efficient LED street light fittings in RDSO campus by replacing MH light fittings in phased manner	3846210.00	3201970.00	(-)16.75	23/SSE/Colony/EMS/2017-2018 dated 01.01.2018	M/s New Regal Electric Works, Pratapgarh	11.12.17	30.05.18	100 %	Dir./EMS And ADE/EMS	Final payment under process

& final variation under process