

ELECTRICAL MAINTENANCE SECTION

Statement showing progress of original works costing more than ₹30 lakhs for the month of **January-2018**.

S. N o.	Name of Work	Estimated Cost ₹	Tender Cost ₹	%age above & below estimated rates	Agreement No.	Agency	Date of Commencement of work	Completion time	Progress of Work	Design. Of Officer	Remarks
1.	Provision of centralized air-conditioning system in B&S Dte. At Annexe-II building (2 nd Floor)	38,29,114/-	35,99,395/-	(-) 6.0	5/SSE/P&P/EMS/16-17 dt. 3.8.16	M/s Deora Electricals, Lucknow.	29.06.16	28.12.16 extended up to 15.08.17	100% work completed	Dir./EMS And ADE/EMS	Work physically completed
2.	Provision of air-conditioning in Electrical Dte. and T/L Hall in Annexe-I building at RDSO	37,16,548/-	36,74,100/-	(-) 1.14	11/SSE/P&P/16-17 Dt. 14.03.17	M/s Deora Electricals, Lucknow.	02.02.17	01.08.17	100% work completed	Dir./EMS And ADE/EMS	Work physically completed
3.	Strengthening/Modification of power supply system for provision of AC in type-III quarters in RDSO colony, Lucknow.	56,68,220/-	61,52,852/-	(+) 8.55	12/SSE/P&P/16-17 Dt. 30.03.17	M/s Deora Electricals, Lucknow.	06.02.17	30.10.17	100% work completed	Dir./EMS And ADE/EMS	Work physically completed
4.	Provision for separation of 11 KV power supply system (colony & DEDO feeder) in RDSO, LKO	80,93,449/-	78,08,559.40	(-) 3.52	14/SSE/P&P/EMS/17-18 dt. 10.11.17	M/c Choubay & Co. (Agencies) Pvt. Ltd., Kanpur	19.09.17	18.03.18		Dir./EMS And ADE/EMS	Revised Drawings under Scrutiny & CAG vetted
5.	Provision of additional street lights along with poles in existing arrangements to improve street lighting	3726391.00	3391015.81	(-) 9.00	19/SSE/Colony/2017-18 dt. 22.11.17	M/S Atlas Infra Management Services Private Ltd. NDLS	10.10.17	09.01.18 extended up to 09.02.18	40%	Dir./EMS And ADE/EMS	Work in progress
6.	Provision of energy efficient LED street light fittings in RDSO campus by replacing MH light fittings in phased manner	3846210.00	3201970.00	(-)16.75	In process	M/s New Regal Electric Works, Pratapgarh	28.11.17	27.02.17	Sample under approval	Dir./EMS And ADE/EMS	CAG vetted

ADE/EMS