

ELECTRICAL MAINTENANCE SECTION

Statement showing progress of original works costing more than ₹30 lakhs for the month of **July -2019**.

S. No.	Name of Work	Estimated Cost ₹	Tender Cost ₹	%age above & below estimated rates	Agreement No.	Agency	Date of Commencement of work	Completion time	Progress of Work	Design. Of Officer	Remarks
1	Provision for segregation of 11 KV power supply system (colony & DEDO feeder) in RDSO, LKO	80,93,449/-	78,08,559.40	(-) 3.52	14/SSE/P&P/EMS/17-18 dt. 10.11.17	M/c Choubay & Co. (Agencies) Pvt. Ltd., Kanpur	19.09.17	30.06.19	100%	Dir./EMS And ADE/EMS	Work physically completed, final bill under process
2	Re-wiring of 532 nos. of residential quarters (different types) & strengthening of service line including modification of stair case light in RDSO colony.	15648898.32	13278800.06	(-)15.15	06/SSE/Colony/EMS/2018-18 dated 04.05.2018	M/s Suman Elec. & Const. Pvt. Ltd. Lko	01.03.18	29.02.20	50%	Dir./EMS And ADE/EMS	Work in Progress.
3	Provision of Exhaust Fans & Fresh Air Fans as per revised scale of fittings in residential quarters of RDSO colony, Lucknow.	4821991.68	4749661.80	(-) 1.5%	12/SSE/SB/2018-2019 dated 17.11.2018	M/s Bajrang Electric Works, Lucknow	16.10.18	30.11.19	50%	Dir./EMS And ADE/EMS	Work in progress.

ADE/EMS

ELECTRICAL MAINTENANCE SECTION

Statement showing progress of original works costing more than ₹30 lakhs for the month of **July -2019**.

S. N o.	Name of Work	Estimated Cost ₹	Tender Cost ₹	%age above & below estimated rates	Agreement No.	Agency	Date of Commencement of work	Completion time	Progress of Work	Design. Of Officer	Remarks
1	Provision for segregation of 11 KV power supply system (colony & DEDO feeder) in RDSO, LKO	80,93,449/-	78,08,559.40	(-) 3.52	14/SSE/P&P/EMS/17-18 dt. 10.11.17	M/c Choubay & Co. (Agencies) Pvt. Ltd., Kanpur	19.09.17	30.06.19	100%	Dir./EMS And ADE/EMS	Work physically completed, final bill under process
2	Re-wiring of 532 nos. of residential quarters (different types) & strengthening of service line including modification of stair case light in RDSO colony.	15648898.32	13278800.06	(-)15.15	06/SSE/Colony/EMS/2018-18 dated 04.05.2018	M/s Suman Elec. & Const. Pvt. Ltd. Lko	01.03.18	29.02.20	50%	Dir./EMS And ADE/EMS	Work in Progress.
3	Provision of Exhaust Fans & Fresh Air Fans as per revised scale of fittings in residential quarters of RDSO colony, Lucknow.	4821991.68	4749661.80	(-) 1.5%	12/SSE/SB/2018-2019 dated 17.11.2018	M/s Bajrang Electric Works, Lucknow	16.10.18	30.11.19	50%	Dir./EMS And ADE/EMS	Work in progress.
4	Renovation & Face Lifting of Central Work shop, M&C & BD Lab.	4767846.72	4024062.63							Dir./EMS And ADE/EMS	

ADE/EMS