

## ELECTRICAL MAINTENANCE SECTION

Statement showing progress of original works costing more than ₹30 lakhs for the month of **May -2019**.

| S. No. | Name of Work   | Estimated Cost ₹ | Tender Cost ₹ | %age above & below estimated rates | Agreement No.                              | Agency   | Date of Commencement of work | Completion time | Progress of Work | Design. Of Officer   | Remarks  |
|--------|--|------------------|---------------|------------------------------------|--|--|------------------------------|-----------------|------------------|----------------------|--|
| 1      | Provision for segregation of 11 KV power supply system (colony & DEDO feeder) in RDSO, LKO   | 80,93,449/-      | 78,08,559.40  | (-) 3.52                           | 14/SSE/P&P/EMS/17-18 dt. 10.11.17          | M/c Choubay & Co. (Agencies) Pvt. Ltd., Kanpur | 19.09.17                     | 30.06.19        | 98%              | Dir./EMS And ADE/EMS | Minor Electrical work pending due to Civil (panel room construction pending) |
| 2      | Re-wiring of 532 nos. of residential quarters (different types) & strengthening of service line including modification of stair case light in RDSO colony. | 15648898.32      | 13278800.06   | (-)15.15                           | 06/SSE/Colony/EMS/2018-18 dated 04.05.2018 | M/s Suman Elec. & Const. Pvt. Ltd. Lko         | 01.03.18                     | 29.02.20        | 40%              | Dir./EMS And ADE/EMS | Work in Progress   |
| 3      | Provision of Exhaust Fans & Fresh Air Fans as per revised scale of fittings in residential quarters of RDSO colony, Lucknow.                               | 4821991.68       | 4749661.80    | (-) 1.5%                           | 12/SSE/SB/2018-2019 dated 17.11.2018       | M/s Bajrang Electric Works, Lucknow            | 16.10.18                     | 15.06.19        | 40%              | Dir./EMS And ADE/EMS | Work in progress   |

ADE/EMS