

ELECTRICAL MAINTENANCE SECTION

Statement showing progress of original works costing more than ₹30 lakhs for the month of **October-2017**.

S. N o.	Name of Work	Estimated Cost ₹	Tender Cost ₹	%age above & below estimated rates	Agreement No.	Agency	Date of Commencement of work	Completion time	Progress of Work	Design. Of Officer	Remarks
1.	Provision of centralized air-conditioning system in B&S Dte. At Annexe-II building (2 nd Floor)	38,29,114/-	35,99,395/-	(-) 6%	5/SSE/P&P/EMS/2016-17 dtd. 3.8.2016	M/s Deora Electricals, Lucknow.	29.06.2016	28.12.2016 extended up to 15.08.2017	100% work completed	Dir./EMS And ADE/EMS	Work physically completed
2.	Provision of air-conditioning in Electrical Dte. and T/L Hall in Annexe-I building at RDSO	37,16,548/-	36,74,100/-	(-) 1.14%	11/SSE/P&P/2016-2017 Dated 14.03.2017	M/s Deora Electricals, Lucknow.	02.02.2017	01.08.2017	100% work completed	Dir./EMS And ADE/EMS	Work physically completed
3.	Strengthening/Modification of power supply system for provision of AC in type-III quarters in RDSO colony, Lucknow.	56,68,220/-	61,52,852/-	(+) 8.55%	12/SSE/P&P/2016-2017 Dated 30.03.2017	M/s Deora Electricals, Lucknow.	06.02.2017	30.10.2017	100% work completed	Dir./EMS And ADE/EMS	Work physically completed
4.	Provision for segregation of 11 KV power supply system (colony & DEDO feeder) in RDSO, LKO	80,93,449/-	78,08,559.40	(-) 3.52%	In process	M/c Choubay & Co. (Agencies) Pvt. Ltd., Kanpur	19.09.2017	18.03.2018		Dir./EMS And ADE/EMS	Drawings under Scrutiny
5.	Provision of additional street lights along with poles in existing arrangements to improve street lighting	3726391.00	3391015.81	(-) 9.00%	In process	M/S Atlas Infra Management Services Private Limited, New Delhi	10.10.2017	09.01.2018		Dir./EMS And ADE/EMS	PG received

ADE/EMS

