ISO 9001:2015 Effective from ddmmyyyy SIF No. ------ Version ------ Page 1 of 28 **Document Title:** Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name



#### GOVERNMENT OF INDIA MINISTRY OF RAILWAYS

Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name

Issued by

SIGNAL AND TELECOM DIRECTORATE
RESEARCH DESIGNS & STANDARDS ORGANISATION
MINISTRY OF RAILWAYS
MANAK NAGAR
LUCKNOW – 226 011



Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 2 of 28	
Document Title: Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification					
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name					

#### **Revision History**

SN.	Issue	Version	Reason of Amendment
1	First	1.0	First Issue

Prepared by:	Approved by:
JE/SSE/S&T/RDSO	
ADE/S&T/RDSO	
Dir/Sig-IV/RDSO	PED S&T/RDSO/LKO
ED/Tele-II/RDSO	

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 3 of 28	
Document Title: Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification					
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name					

#### **REFERENCES**

#	Document name	Document number	Version Number/Dat e	Source
1.	Railway Applications: The Specification and Demonstration of Dependability: Reliability, Availability, Maintainability and	EN 50126-1	October 2017	CENELEC
1.	Safety (RAMS)	EN 50126-2	October 2017	CEA VEEDE
2.	Software for Railway Control and Protection System	EN50128	June 2011	CENELEC
3.	Safety Related Electronic Systems for Signaling	EN50129	February 2003	CENELEC
4.	Communications, Signaling and Processing Systems- Safety related communication in Transmission Systems	EN50159	September 2010	CENELEC
5.	Railway applications - Electromagnetic compatibility Part 4: Emission and immunity of the signalling and telecommunications apparatus	EN50121-1	January 2017	CENELEC
6.	Product Specifications	RDSO/SPN/ 196/2020	4.0	RDSO
7.	Safety and Reliability Requirement of electronic signaling equipment	RDSO/SPN/144/2006	4.0	RDSO

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 4 of 28	
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification					
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name					


#### **GLOSSARY OF TERMS**

#	Abbreviation	Meaning
1.	ACK	Acknowledgement
2.	BC	Brake Cylinder
3.	BIU	Brake Interface Unit
4.	BP	Brake Pressure
5.	BR	Brake Release
6.	CAB-INPUT	Cabin Input
7.	CAN	Controller Area Network
8.	CENELEC	European Committee for Electro Technical Standardization
9.	DC	Direct Current
10.	DMI	Driver machine interface
11.	PS	Power Supply
12.	EB	Emergency Brake
13.	EP	Electro pneumatic
14.	EP Valve	Emergency EP Relay Valve
15.	EMI	Electromagnetic Interference
16.	FSB	Full-Service Brake
17.	IR	Indian Railways
18.	GSM	Global System for Mobile
19.	GNSS	Global Navigation Satellite System
20.	GPS	Global Positioning System
21.	LAT	Latitude
22.	LNG	Longitude
23.	LE	Light Engine
24.	LOCO	Locomotive
25.	LP-OCIP	Loco Pilot Operation Cum Indication Panel
26.	MCB	Miniature Circuit Breaker
27.	MR	Main Reservoir
28.	NB	Normal Brake
29.	OCIP	Operation Cum Indication Panel
30.	CPU	Central Processing Unit
31.	QRV	Quick Release Valve
32.	RFID	Radio Frequency Identification
33.	RL	Reliability Level
34.	SIM	Subscriber Identification Module
35.	SMS	Short Message Service

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 5 of 28	
Document Title: Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification					
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name					

#	Abbreviation	Meaning	
36.	SOS	Save Our Souls – A distress message	
37.	KAVACH	ndian Railway Automatic Train Protection System	
38.	VC	Vital computer	
39.	VSWR	Voltage Standing Wave Ratio	



Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date


ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 6 of 28	
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification					
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name					

- Objective of the document:

  (i) Testing of ONBOARD KAVACH equipped trains with UHF radio on Static test Bed.

  (ii) Recording complete train diagnostics and test reports before entering mainline operation.

S. No	Tools	Description
1.	Test Depot (Static Test Bed)	<ul> <li>Test Depot will be equipped with</li> <li>LTE network (F)</li> <li>STATIONARY KAVACH Simulator</li> <li>ONBOARD KAVACH equipped with UHF or LTE</li> <li>(F) or both can be tested from Test Depot before entering traffic line.</li> </ul>
2.	STATIONARY KAVACH	Simulation of STATIONARY KAVACH environment with RFID Tags and virtual signals in the yard



Note: F- Future option

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 7 of 28	
Document Title: Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification					
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name					

#### Specific procedure for commission of onboard KAVACH.

Para 1 provides general information about Locomotive and onboard KAVACH Para-2 provides details about module being used in onboard KAVACH along with brake interface unit.

4	$\sim$		•	4 •
Ι.	( <del>l</del> eners	al li	ntor	mation

name of the inspecting

official by

2.

Loco shed Name:	
Division:	
Zonal Railway:	_
Onboard Number:	
Onboard Type:	
Brake interface type:	
Serial Number of Onboard KAVACH:	
SIM-1 No and Date of recharge: (Applicable for prepaid only):	
SIM-2 No and Date of recharge (Applicable for prepaid only):	
Date of installation:	
Date of Commissioning:	
Module Level 2.1. Onboard KAVACH Unit 2.2. Details of Onboard KAVACH unit Inspecting agency RDSO/RITES/Zonal Railways 2.3.	
Inspecting agency and	spection on

Sl.NO	Module Name	Qty	Module Serial Number(s)
1.	*Onboard KAVACH Panel		
2.	*Vital Processing card		
3.	*Vital Input Card		
4.	*Vital Output Card		
5.	*Vital Communication Card		
6.	*Vital Gateway card		
7.	*Critical Counter Card		
8.	*Mother Board		
9.	*Power Supply Module 24VDC		
10.	*Power Supply Module 12VDC		
11.	RFID reader		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 8 of 28	
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification					
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name					

Sl.NO	Module Name	Qty	Module Serial Number(s)
12.	LP-OCIP		
13.	Radio Modem		
14.	RF Antenna		
15.	GPS Antenna		
16.	GSM Antenna		
17.	Directional type pulse Generator		
18.	Any other additional module		
19.			
20.			
21.			
22.			
23.			
24.			
25.			
26.			
27.			
28.			
29.			

<sup>\*</sup>Details of module name and quantity may be amended as per firm approval letter, as format is in generic in nature for all vendor.

#### 2.4. E-70 Interface Unit (As applicable)

# 2.5. Details of BIU Inspecting agency and inspection certificate: RDSO/RITES/Zonal Railways

Inspecting agency and name of the inspecting official	Inspection o	n
Sl. Module Name	Qty	Serial No./Reading

Sl. No.	Module Name	Qty	Serial No./Reading
1.	Interface Relay Units (IRU)	2	
2.	LE unit	1	
3.	EP valve	2	
4.	EM cock	2	
5.		-	
6.		-	
7.		-	

#### 2.6. CCB Interface Unit (As applicable)

# 2.7. Details of BIU Inspecting agency and inspection certificate: RDSO/RITES/Zonal Railways

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 9 of 28
Document Title: Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification				
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name				

Inspecting agency and	Inspection on	
name of the inspecting		
official		

Sl. No.	Module Name	Qty	Serial No./Reading
1.	Train Protection Module (TPM) (WAG9/WAP7- SW 2537; WAP5-SW2538)	1	
2.	Additional bracket and hardware to secure TPM on panel(hardware)	1	
3.	Cable Assembly(PSJB HO to TPM)	1	
4.	SIFA Valve (For redundant emergency braking) (To be kept below A9 of CAB1)	1	
5.	SIFA Base plate for installation	#	
6.	Power supply Junction Box HO (PSJB-HO)-	#	
7.	Cable assemble EPCU –PSJB HO (WJB to PSJB-HO)	#	
8.	Mounting of SIFA valve (mounting stool, pipe & pipefittings)	#	
9.	Cable assembly from KAVACH to TPM	#	
10.	Cable assembly from KAVACH to Emergency valve(SIFA)	#	

<sup>#</sup> Note: Quantity shall be mentioned as per type of loco requirement.

### 2.8. **IRAB Type Locomotive (As applicable)**

# 2.9. Details of BIU Inspecting agency and inspection certificate: RDSO/RITES/Zonal Railways

Inspecting agency and	Inspection on
name of the inspecting	
official	

Sl. No.	Module Name	Qty	Serial No./Reading
1.	CONTROL UNIT SUB-SYSTEM		
2.	CONTROL UNIT POWER SUPPLY CARD		
3.	ANALOG INPUT CARD		
4.	CONTROL CARD		
5.	DIGITAL OUTPUT CARD		
6.	DIGITAL INPUT CARD	-	
7.	PNEUMATIC PANEL POWER SUPPLY CARD	-	
8.	PNEUMATIC PANEL		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 10 of 28	
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification					
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name					

Sl. No.	Module Name	Qty	Serial No./Reading
	Any other additional module		
9.			
10.			
11.			
12.			

# 3. Verification of Executive Software Version No and Checksum are as per approval letter in DMI:

Sl. No	Module Name	Version	Checksum	Remarks (OK/NOT OK)
1.				
2.				
3.				
4.				
5.				
6.				
7.				

4. Verification of software version and checksum of Onboard braking configuration (As per approved Onboard KAVACH configuration Manual) in DMI or through laptop.

Sl. No	Onboard Type	Version	Checksum	Remarks (OK/NOT OK)
(i)				

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 11 of 28		
Document Title: Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification						
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name						

#### 5. Hardware Check list

Before making the interconnections between the sub-systems, ensure the following:

Note 1: Before conducting the following tests ensure that the KAVACH ISOLATE switch is in ISOLATE position only unless specifically mentioned otherwise.

Sl. No.	Items / Requirements	Observed/ Measured	Remarks OK/ Not OK
5.1.	Visual inspection on KAVACH Equipment		
5.1.1.	The mechanical mountings of KAVACH should be welded properly to withstand vibrations.		
5.1.2.	Ensure that proper Module / Cards are properly inserted in respective slots and secured as per slot details of cards		
5.1.3.	KAVACH unit shall be properly mounted.		
5.1.4.	Check whether RF antennas are connected to Transmit & Receive connectors of both Radio Modems.		
5.1.5.	Check whether two GPS/GSM antennae cables are firmly connected to the respective module.		
5.1.6.	<ul> <li>(i) RFID reader shall be installed as per the approved fitment plan by the KAVACH standard installation drawings &amp; RFID reader OEM engineering team.</li> <li>(ii) The intactness of welding of RFID reader mounting bracket on locomotive underframe shall be ensured by carrying Dye Penetration Testing where Magnetic Particle Testing (MPT) is not available with the help of shed.</li> <li>(iii) Check proper mechanical mounting of RFID reader (safety sling) with enclosure under the locomotive at an appropriate location, angle &amp; height and the cables are firmly connected to the KAVACH.</li> <li>(iv) Vertical distance from bottom of RFID reader antenna to top of the rail level is 400 mm ±100mm and it is normally at the centre of rolling stock with offset permissible to ± 100mm in horizontal plane. It should be placed as low as possible based on the design by OEM.</li> </ul>		
5.1.7.	<ol> <li>i. Check the mounting of both Pulse generators along with the Junction boxes and its connections.</li> <li>ii. Pulse generator shall be directional type.         Redundant channels are preferable.</li> <li>iii. Pulse Generators shall be fixed preferably at Axle 2/3/4/5 in CO-CO &amp; Axle 2/3 in BO-BO.as per approved layouts of RDSO.</li> </ol>		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 12 of 28		
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification						
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name						

Sl. No.	Items / Requirements	Observed/ Measured	Remarks OK/ Not OK
	iv. PG1 & PG2 shall be fitted on different axles and in opposite direction.		
	Ensure conduit pipes are used for interconnecting cables from PG		
5.1.8.	Check whether brake interface Unit (BIU) is mounted & secured properly. Cables from BIU to IO Distribution Box are firmly connected. (As applicable)		
5.1.9.	a) Check the Electro Pneumatic (EP) cocks at both the cabins in case of E-70 both EM Cocks below A9 & cock in case of CCB brake system (below A9 of CAB1) are securely mounted. It should be in Close position for KAVACH usage.		
	b) The cock below A9 of cab-1 shall be easily accessible to loco pilot.		
5.1.10.	Check proper mechanical mounting of LP-OCIP on both the cabs		
5 1 11	a) The Radio Antennae mounted on cab roof of locomotive should be as per fitment plan approved by RDSO.		
5.1.11.	b) Physical staggering of antenna to be ensured by distributing to both ends of Cab/Car.		
5.1.12.	Installation & wiring done as per fitment plan of OEM		
5.2.	Wiring and Routing		
5.2.1.	Ensure insulated wires are protected from mechanical damage in bend.		
5.2.2.	Ensure that there are no loose wires hanging out from any of the modules.		
5.2.3.	Ensure that wires are tagged and marked for easy identification.		
5.2.4.	Ensure that the wire ends are properly crimped with correct size of lugs and inserted properly in the terminals.		
5.2.5.	Check whether the proper input power supply connections are extended from Loco to KAVACH system.		
5.2.6.	Check whether the MCB are of proper rating as designed by OEM, (Amps) and ensure it is connected to the KAVACH power distribution Unit, LPOCIP and Brake interface unit.		
5.2.7.	Check that all MCB are being operated with single operation.		
5.2.8.	Check whether all the Coupler connectors are tightened properly.		
5.2.9.	Check 110/72 VDC is appearing across its output terminals when MCBs of KAVACH (As applicable) is in ON condition		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 13 of 28		
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification						
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name						

Sl. No.	Items / Requirements	Observed/ Measured	Remarks OK/ Not OK
5.3.	Power ON Tests		
5.3.1.	Ensure that Loco ID has been registered in the KMS server and key are being received from the KMS server.		
5.3.2.	Power on the MCB switch to start the KAVACH system.		
5.3.3.	Ensure both the displays after booting up are showing the desktop screen before running KAVACH application.		
5.3.4.	Ensure after booting the KAVACH application screen is being shown and Check whether the time taken for the LP-OCIP display is getting updated within 2 minutes.  a) GPS stabilisation time to be noted.		
5.3.5.	Ensure the System Healthy LED present on the KAVACH display unit glows GREEN.		
5.3.6.	The status of EM Valve/EM Cock inputs shall reflect on KAVACH.		
5.3.7.	Ensure that the communication link with the display has been established and the previous communication fail message is replaced with the KAVACH default screen, after the KAVACH system Power ON.  Ensure the System healthy LED present on the LP-OCIP unit glows		
5.3.8.	Green.  Ensure the power is received in the RFID reader at both the ends of the locomotive.		
5.3.9.	Swipe any known RFID tag under the reader and check whether the Tag ID is shown in the KAVACH display screen or Move the Loco over the RFID tags placed 10 meters apart under the reader and check whether the Tag ID is shown in the KAVACH display screen and Confirm both the tags IDs are read by RFID reader.		
5.3.10.	Confirm by swiping another tag with a different tag ID in the same manner.		
5.3.11.	Repeat the above two steps for the RFID reader at the other end of the locomotive and note whether the same are read properly.		
5.3.12.	Ensure the power is received to both the Radio units. By switching OFF power supply of each radio one after other by removing power supply connector from Radio MODEM.		
5.3.13.	Run the Loco to compare the speed shown in the LP-OCIP display screen with the speed shown CAB speedometer available in LOCO. Ensure both are showing the same speed.		
5.3.14.	Select Horn ON button on DMI INFO screen. Ensure Horn is being blown from KAVACH system. Ensure the KAVACH Horn Isolate handle is in service position.		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 14 of 28	
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification					
	RDSO/SPN/196/2020 version	n 4.0 of M/s Firm's Na	ime		

Sl. No.	Items / Requirements	Observed/ Measured	Remarks OK/ Not OK
5.3.15.	The isolation switch positions shall be named as "ISOLATION" and "SERVICE".( Labelling, metallic riveted labels shall be used).		

### 6. CAB Inputs Testing

S.N	Item/Requirement	Observed/Measured	Remarks
			OK/Not Ok
6.1.	The BL Key of CAB 1 is inserted and turned to ON position. The CAB 1 Active signal shall be high and the same shall be observed in operation of DMI.	<ul> <li>(i) Check that DMI of cab-1 is active and command of configuration is active in Cab-1.</li> <li>(ii) Configuration shall not be possible in Cab-2 DMI</li> </ul>	
	The BL Key of CAB 2 is inserted and turned to ON position. The CAB 2 Active signal shall be high and the same shall be observed in operation of DMI	<ul> <li>(i) Check that DMI of cab-2 is active and command of configuration is active in Cab-2.</li> <li>(ii) Configuration shall not be possible in Cab-1 DMI</li> </ul>	

### 7. Counter testing

S. No	Counter description	Initial	Final count	Result
		count		(OK/Not OK)
1.	Initial count of the SOS counter			
(i)	Generate the SOS from the DMI and			
	check counter reading has increased by			
	one number.			
2.	Initial count of the TRIP/Override counter			
(i)	After carrying out SPAD prevention and			
	check that onboard TRIPPED after			
	emergency brake applied and counter has			
	incremented by one number.			
(ii)	After carrying out Override and check that			
	onboard override selected and counter has			
	incremented by one number.			
3.	Initial count of the ISOLATION counter.			
(i)	Isolate the System and check that counter			
	has incremented by one number.			

# 8. Availability of MR/BP/BC1/BC2 Pressure Transducers as per the Standard Interfacing Scheme.

RDSO interface drawing No.....

S.	Counter description	Condition.	Result
No	-		(OK/Not OK)

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 15 of 28		
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification						
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name						

1.	Ensure the provision of	a.	Check for proper installation	
	MR/BP/BC1/BC2 transducers as per		MR Pressure Transducer.	
	the standard interfacing scheme for	b.	Check for proper installation	
	the rolling stock as per RDSO		BP Pressure Transducer.	
	approved interfacing drawings	c.	Check for proper installation	
	wherever applicable.		BC1 Pressure Transducer.	
		d.	Check for proper installation	
			BC2 Pressure Transducer.	

# 9. Conformity of Brake Blocks for Electric Locomotives as per Loco maintenance manual

S.	Counter description	Action from shed	Result
No			(OK/Not OK)
1.	The braking performance of KAVACH system	To be checked if	
	depends on the integrity of KAVACH system	it is part of loco	
	with Brake system of Locomotive and the quality	maintenance	
	of brake blocks. The quality of brake blocks shall	schedule or not.	
	be in conformity with RDSO Specification no.		
	RDSO/M&C/MTD/ 101/2007.		

10.Miscellaneous Items to be procured from RDSO/CLW approved Sources

S.	Name of the Item	Make	Make as per	Result
No		Supplied	RDSO/CLW	(OK/Not
		by OEM	approved list	OK)
			(Yes/No)	
1.	Control Cables as per RDSO/CLW/Other			
	co-ordinating agencies approved			
2.	Control cable as per RDSO/CLW/Other			
	co-ordinating agencies approved			
3.	Pulse generator shall be governed by CLW			
	approved sources or shall be inspected by			
	RDSO/MP for diesel Locos and RDSO/EL			
	for other Locos.			
4.	Pneumatic Fittings			
5.	Copper Pipe			
6.	MS Pipe			
7.	SS Pipe			
8.	Isolation Cocks (Other than cocks			
	supplied as part of BIU of IRAB, EM			
	cocks as a part of E-70 and SIFA cock as			
	part of CCB)	_		
9.	Cable Ties			
10.	Magnet Valves			

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 16 of 28		
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification						
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name						

11.	All the internal wiring shall be governed		
	by RDSO/CLW/Other co-ordinating		
	agencies approved		

#### 11. Onboard KAVACH Configurable Parameters

The following configuration parameter shall be verified during pre-commissioning in configuration tool and in DMI.

S. No	Parameter	Description	Defau lt	Min	Max	Units	Confi gured Value	Remarks OK /Not OK
1.1.	SOURCE Loco _VERSION	Executive software version field	2	1	7	Number		
1.2.	Locomotive /Self Propelled Unit ID	Locomotive or self Propelled Unit Unique ID	LD1	0	99999	Number		
1.3.	Loco/Self Propelled Unit Max Speed	Max Speed of Locomotive or self propelled Unit	LD	0	510	kmph		
1.4.	Loco/Self Propelled Unit Wheel Dia(D1)	Wheel diameter in mm	LD	640	1220	mm		
1.5.	Loco /Self Propelled Unit Wheel Dia.(D2)	Wheel diameter in mm	LD	640	1220	mm		
1.6.	RFID Reader -1 OFFSET in front		3	0	20	Meter		
1.7.	RFID Reader -1 OFFSET in REAR		3	0	20	Meter		
1.8.	RFID Reader -2 OFFSET in FRONT		3	0	20	Meter		
1.9.	RFID Reader -2 OFFSET in REAR		3	0	20	Meter		
1.10.	Location Accuracy of RFID Tag	This is difference between the location read from the Tag & its actual location	5	2	10	meter		

1 LD means Locomotive or self-Propelled unit dependent

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 17 of 28			
Document Title: Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification							
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name							

S. No	Parameter	Description	Defau lt	Min	Max	Units	Confi gured Value	Remarks OK /Not OK
1.11.	L_DOUBTOVER in reading	odometer error	5	2	10	%		
1.12.	L_DOUBTUNDE R in reading	odometer error	5	2	10	%		
1.13.	Loco/Self Propelled Unit Max Acceleration	Max Acceleration of Loco or Self Propelled Unit	LD	0.1	2.0	m/s <sup>2</sup>		
2.	Speed sensor 1							
2.1.	Tacho Pulses/Rev	Tacho output pulses per Revolution	LD	30	700	Number		
2.2.	Tacho type in num	Single pulse(0),Quadr ature out(1), Redundant Quad output(2)	LD	0	3	Number		
2.3.	Tacho Mounting Dir	Left side(0)/ Right side(1) mount wrt CAB1/ Short Hood cab(Based on this Onboard KAVACH may complement Feedback Direction)	LD	0	1	Number		
3.	Speed sensor 2							
3.1.	Tacho Pulses/Rev	Tacho output pulses per Revolution	LD	30	700	Number		
3.2.	Tacho type	Single pulse(0),Quadr ature out(1), Redundant Quad output(2)	LD	0	2	Number		
3.3.	Tacho Mounting Dir	Left side(0)/ Right side(1) mount wrt CAB1/ Short Hood cab(Based on	LD	0	1	Number		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 18 of 28			
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification							
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name							

S. No	Parameter	Description	Defau lt	Min	Max	Units	Confi gured Value	Remarks OK /Not OK
		this Onboard KAVACH may complement Feedback Direction)						
3.4.	Loco/Self Propelled Unit Max Acceleration	Max Acceleration of Loco or Self Propelled Unit	LD	0.1	2.0	m/s <sup>2</sup>		
3.5.	Speed margin							
3.6.	Speed Margin – Warning	Speed beyond permitted speed after which warning is to be displayed on DMI	2	0	10	kmph		
3.7.	Speed Margin – NB	Speed beyond permitted speed after which NSB to be applied	5	5	10	kmph		
3.8.	Speed Margin – FSB	Speed beyond permitted speed after which FSB to be applied	8	5	10	kmph		
3.9.	Speed Margin – EB	Speed beyond permitted speed after which EB to be applied	10	5	15	kmph		
4.	Restricted Speed		Γ		Γ			
4.1.	Release speed Limit	Release speed Limit in approach of EOA for LE	0	0	30	kmph		
		Release speed Limit in approach of	10	0	30	Kmph		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 19 of 28		
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification						
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name						

S. No	Parameter	Description	Defau lt	Min	Max	Units	Confi gured Value	Remarks OK /Not OK
		EOA for other formation						
4.2.	SOS speed Limit	SOS Speed	30	5	60	kmph		
	T	limit				r		
4.3.	SOS stop speed	Speed to maintain while reaching SOS originated loco	0	0	30	kmph		
4.4.	Reverse mode Speed	RV mode speed limit	25	15	60	kmph		
4.5.	Shunt Speed	SH mode speed Limit	15	5	50	kmph		
4.6.	Wheel Sensor direction discrimination speed	Wheel Sensor direction discrimination speed	5	1	10	kmph		
4.7.	Brake intervention withdrawal speed limit	When target speed is non Zero, the brake command is released when actual speed is within this limit above permitted speed	5	2	10	kmph		
4.8.	Slipping acceleration Limit	Slipping acceleration Limit	LD	0.5	2.5	m/s <sup>2</sup>		
4.9.	Slipping Percentage	Slipping Percentage	5%	2%	10%	%		
4.10.	Slip Limit 1	To detect slip in Kmph (PG1)	4	2	10	kmph		
4.11.	Slip Limit 2	To detect slip in Kmph (PG2)	4	2	10	kmph		
4.12.	Skid Limit 1	To detect skid in Kmph (PG1)	6	2	10	kmph		
4.13.	Skid Limit 2	To detect skid in Kmph (PG2)	6	2	10	kmph		
5.	Warning Time mar	gin in second						

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 20 of 28			
Document Title: Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification							
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name							

S. No	Parameter	Description	Defau lt	Min	Max	Units	Confi gured Value	Remarks OK /Not OK
5.1.	Warning indication before KAVACH	Warning indication	2	0	20	second		
	brake intervention	before						
		KAVACH						
		brake intervention						
5.2.	Loco Pilot time	After warning	04	0	30	second		
	margin in second	indication, the						
		LP reaction						
		time margin before						
		KAVACH						
		brake						
6.	Time Out	intervention						
6.1.	Traction Cut off	The time delay	LD	0	30	second		
0.1.	Time	between	LD	U .	30	second		
		command to						
6.2	SoS Timeout	Traction cutoff	190	20	200			
6.2.	Sos Timeout	SoS clears after this time	180	30	300	second		
		if SoS source						
		not						
		transmitting SoS						
6.3.	Reverse mode	Reverse mode	600	60	900	second		
	Timeout	will be exited						
		after this time out.						
6.4.	Override Time out	Override	120	60	600	second		
		mode will be						
		exited afer this						
6.5.	Onsight MA expiry	time out Onsight	240	30	600	second		
0.0.	timeout	movement				Second		
		authority						
		expires, if communicatio						
		n is not						
		available for						
		this time in						
		communicatio n mandatory						
		zone.						

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 21 of 28		
Document Title: Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification						
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name						

S. No	Parameter	Description	Defau lt	Min	Max	Units	Confi gured Value	Remarks OK /Not OK
6.6.	Communication time out – Absolute Block Section	The time up to which the loco shall remain in Full Supervision Mode when valid Radio packets are not received.	30	6	120	second		
6.7.	Communication time out – Automatic Section	The time up to which the loco shall remain in Full Supervision Mode when valid Radio packets are not received.	10	6	120	second		
6.8.	Random number time out	Resetting the secured communication after communication failure	30	6	120	second		
6.9.	Block stop announce time out	Tme allowed for generating block stop SoS (Acknowledge ment time for LP)	15	0	60	second		
6.10.	Time out for Signal display	Time out to display description display of signal aspect after previous signal foot tag/location crossed	8	2	20	second		
6.11.	Slip Skid Time out	To detect slip/skid time out	90	10	180	second		
6.12.	Acknowledgement Time out for SR mode transition	Time out for SR mode transition	7	5	30	second		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 22 of 28		
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification						
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name						

When train   Whe	S.	Parameter	Description	Defau	Min	Max	Units	Confi	Remarks
Margin Distance   Margin Dis	No			lt				gured Value	OK /Not OK
KAVACH area to Non KAVACH area to Non KAVACH area.  6.13. Time out for display of multi DMI messages  ON/Rear End Collision, Turnout PSR, TSRLC Gate Approach  6.14. GPS/GNSS failure and Real Time Clock (RTC)  Clock (RTC)  6.15. Request for KMS periodicity  Request for Key Management System (Not having any key)  6.16. Request mod value for Key and point may be for Key  7. Reaction Time  7.1. LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  Non KaVACH Intervention during mode Coverlap in 80 500 400 meter									
6.13. Time out for display of multi DMI messages (for Head ON/Rear End Collision, Tumout PSR. TSRLC Gate Approach Clock (RTC) (GPS/GNSS failure and Real Time Clock (RTC) (RTC) (GPS/GNSS failure the time out Real Time Clock (RTC)			KAVACH						
6.13. Time out for display of multi DMI messages  6.14. GPS/GNSS failure and Real Time Clock (RTC)  6.15. Request for KMS periodicity  6.16. Request for KMS Key set validity check  6.17. Randomized request mod value for Key  7. Reaction Time  7.1. LP Reaction time  ELD Reaction time  Loco pilot Time margin before KAV ACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  B. Margin Distance  Recodlission Approach  Collision, Turmout PSR. TSRLC Gate Approach  Appr									
display of multi DMI messages  (for Head ON/Rear End Collision, Turnout PSR, TSRLC Gate Approach  6.14. GPS/GNSS failure and Real Time Clock (RTC)  6.15. Request for KMS periodicity  Request for KMS Rey Management System (Not having any key)  6.16. Request for KMS Clock (RTC)  6.17. Randomized request mod value for Key  7. Reaction Time  7.1. LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  Noverlap Distance  Overlap in 80  50  10  60  Minute 60  Mi									
DMI messages (for Head ON/Rear End Collision, Turmout PSR. TSRLC Gate Approach and Real Time GPS/GNSS failure and Real Time Clock (RTC) failure the time out Real Time Clock (RTC) failure fte time o	6.13.			2	1	10	second		
ON/Rear End Collision, Turnout PSR, TSRLC Gate Approach  6.14. GPS/GNSS failure and Real Time and Real Time Clock (RTC)  6.15. Request for KMS periodicity  6.16. Request for KMS Key  6.17. Randomized request mode value for Key  7. Reaction Time  7.1. LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  ON/Rear End Collision, Turnout PSR, TSRLC Gate Approach  30 10 60 Minute  60 Minute  10 30 Minute  11 30 Minute  12 30 Minute  12 30 Minute  13 30 Minute  14 30 Minute  15 4 30 Minute  16 5 6 7 7 4 7 7 4 7 7 7 7 7 7 7 7 7 7 7 7 7			_						
Turnout PSR, TSRLC Gate Approach   Post Approach		Divil messages	`						
6.14. GPS/GNSS failure and Real Time GPS/GNSS failure the time out Real Time Clock (RTC)  6.15. Request for KMS periodicity  6.16. Request for KMS Key set validity check  6.17. Randomized request mod value for Key  7. Reaction Time  7.1. LP Reaction time  LP Reaction time  8. Margin Distance  TSRLC Gate Approach  Post approach  9. 10 60 Minute  60 Minute  60 Minute  60 Minute  61 0 Minute  61 0 Minute  61 0 Minute  62 0 Minute  63 0 Minute  64 0 Minute  64 0 Minute  65 0 Minute  67 1 0 0 Minute  68 0 0 Minute  69 0 Minute  69 0 Minute  60 0 Minu			, and the second						
6.14. GPS/GNSS failure and Real Time Clock (RTC)  6.15. Request for KMS periodicity  6.16. Request for KMS Request for Key Management System (Not having any key)  6.17. Randomized request mod value for Key and For Key  7. Reaction Time  7.1. LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  Approach  90st 30 10 60 Minute  60 Minute  910 30 Minute  810 30 Minute  911 30 Minute  912 30 240 Minute  915 4 30 Second  916 30 Second  917 4 30 Second  918 30 Second  918 30 Second  919 4 Second  920 40 Minute  921 4 Second  922 5 Second  923 5 Second  924 5 Second  925 5 Second  926 5 Second  927 5 Second  928 5 Second  929 5 Second  929 5 Second  929 5 Second  920 5 Second  9									
6.14. GPS/GNSS failure and Real Time Clock (RTC)  6.15. Request for KMS periodicity  6.16. Request for KMS key set validity check  6.17. Randomized request mode value for Key  7. Reaction Time  7.1. LP Reaction time  LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  8. Margin Distance  8. Margin Distance  6.15. Request for KMS Request for Key SoS in block section.  8. Margin Distance  8. Overlap Distance  9. Overlap Distance									
Clock (RTC) failure the time out Real Time Clock (RTC)  6.15. Request for KMS periodicity  Request for KMS periodicity  Management System (Not having any key)  6.16. Request for KMS (Request for KMS (Management System)  Request mode value for Key  7. Reaction Time  7.1. LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unususual stop SoS in block section.  8. Margin Distance  8.1. Overlap Distance  Overlap in 80 500 400 meter	6.14.		Post	30	10	60	Minute		
out Real Time Clock (RTC)  6.15. Request for KMS periodicity  Request for KMS periodicity  6.16. Request for KMS Key Management System (Not having any key)  6.17. Randomized request mod value for Key  7. Reaction Time  7.1. LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  8. Overlap Distance  Overlap Distance  Overlap in Minute  30 Minute  4 Minute  4 Minute  50 Minute  50 Minute  6 Min									
Clock (RTC) 6.15. Request for KMS periodicity  Request for Key Management System (Not having any key) 6.16. Request for KMS (Request for KMS (having any key) 6.17. Randomized request mod value for Key  7. Reaction Time 7.1. LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  Clock (RTC)  1 30 Minute  30 1 30 Minute  30 30 240 Minute  30 30 240 Minute  30 30 30 30 30 30 30 30 30 30 30 30 30 3		Clock (KTC)							
periodicity  Key Management System (Not having any key)  6.16. Request for KMS Key set validity check  6.17. Randomized request mod value for Key  7. Reaction Time  7.1. LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  Not having any key)  1 20 30 240 Minute  30 30 240 Minute  30 30 240 Minute  30 30 30 30 30 30 30 30 30 30 30 30 30 3									
Management System (Not having any key)  6.16. Request for KMS Key set validity check  6.17. Randomized request mod value for Key  7. Reaction Time  7.1. LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  Management System (Not having any key)  1 20 30 240 Minute  2 30 240 Minute  3 30 30 30 30 30 30 30 30 30 30 30 30 30	6.15.		-	5	1	30	Minute		
System (Not having any key)  6.16. Request for KMS (Request for KMS (having any key)  6.17. Randomized request mod value for Key value for Key  7. Reaction Time  7.1. LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  8.1. Overlap Distance  Our Minute  30 Aminute  120 30 240 Minute  4 30 Second  4 30 Second  6 Avia Avia Avia Avia Avia Avia Avia Avia		periodicity							
Request for KMS   Request for KMS   Request for Key set validity check   Randomized request mod value for Key   Randomized request mode value for Key   T.1.   LP Reaction time   Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.   S.   Margin Distance   Margin			_						
6.16. Request for KMS Key set validity check  6.17. Randomized request mod value for Key  7. Reaction Time  7.1. LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  8.1. Overlap Distance  Randomized Randomized Randomized request for KMS KMS (having any key)  120 30 240 Minute  30 Addinate  40 Addinat									
Key set validity check  6.17. Randomized request mod value for Key  7. Reaction Time  7.1. LP Reaction time  KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  KMS (having any key)  120 30 240 Minute  7 4 30 second  Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  Overlap Distance  Overlap in 80 500 400 meter	6.16.	Request for KMS		30	1	30	Minute		
6.17. Randomized request mod value for Key  7. Reaction Time  7.1. LP Reaction time  Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  8.1. Overlap Distance  Randomized request mode request mode value for Key  120 30 240 Minute  30 30 240 Minute  4 30 second  7 4 30 second  8 30 second  7 4 50 500 400 meter		_							
request mode value for Key  7. Reaction Time  7.1. LP Reaction time	6 17			120	20	240	3.4		
7. Reaction Time  7.1. LP Reaction time Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  8.1. Overlap Distance Value for Key  Value for Key  4 30 second  7 4 30 second  8. Second  8. Margin Distance  8. Noverlap Distance	6.17.			120	30	240	Minute		
7.1. LP Reaction time Loco pilot Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  8.1. Overlap Distance Overlap in 80 500 400 meter		for Key							
Time margin before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  8.1. Overlap Distance Overlap in 80 500 400 meter	7.	Reaction Time							
before KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  8.1. Overlap Distance Overlap in  80  500  400  meter	7.1.	LP Reaction time		7	4	30	second		
KAVACH Intervention during mode change or unusual stop SoS in block section.  8. Margin Distance  8.1. Overlap Distance Overlap in  80  500  400  meter									
during mode change or unusual stop SoS in block section.  8. Margin Distance  8.1. Overlap Distance Overlap in 80 500 400 meter									
change or unusual stop SoS in block section.  8. Margin Distance  8.1. Overlap Distance Overlap in 80 500 400 meter			Intervention						
unusual stop SoS in block section.  8. Margin Distance  8.1. Overlap Distance Overlap in 80 500 400 meter			_						
SoS in block section.  8. Margin Distance  8.1. Overlap Distance Overlap in 80 500 400 meter									
8.Margin Distance8.1.Overlap DistanceOverlap in80500400meter									
8.1. Overlap Distance Overlap in 80 500 400 meter	0	16 1 21	section.						
		- C	Ovenlander	00	500	400	motor		
	8.1.	Overlap Distance	addition to MA	80	500	400	meter		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 23 of 28			
Document Title: Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification							
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name							

S. No	Parameter	Description	Defau lt	Min	Max	Units	Confi gured Value	Remarks OK /Not OK
		control (overlap through the application of EB)						
8.2.	Collision Margin Distance	For Rear End Collisions	300/1 20 m for EMUs	100	500	meter		
		For Head On collision	3000	300	5000	meter		
8.3.	SOS Trig Distance	Distance for Acceptance of SOS from Station or other Loco	3000	500	6000	meter		
8.4.	SOS Cancellation Distance	Distance for Clear of SOS from Station or other Loco	1500	500	5000	meter		
8.5.	SOS Hold distance	Distance to clear SOS from the point of occurrence	1500	0	3000	meter		
8.6.	Roll away or Roll Back Trigger Distance	Roll away or Roll Back Trigger Distance	5	5	30	meter		
8.7.	Override Permit Distance	Override Permitted only when MA is Less than this limit	200	50	500	meter		
8.8.	Unusual Stoppage Bypass MA Limit	SoS will not generate even if train stops in block section, If MA is less than this Distance limit	300	100	1000	meter		
8.9.	Signal foot Tag miss distance	Distance to declare signal foot crossed in	30	10	100	meter		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 24 of 28			
Document Title: Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification							
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name							

S. No	Parameter	Description	Defau lt	Min	Max	Units	Confi gured Value	Remarks OK /Not OK
		case of tag missed						
8.10.	Normal Tag Miss distance	Maximum Tolerance distance allowed for declaring Normal tag miss	50	10	100	meter		
8.11.	Distance for Signal description display	Distance for display of signal aspect after previous signal foot tag/location crossed	50	10	200	meter		
8.12.	Signal Name update	Distance to update signal name after passing Signal	50	10	200	meter		
8.13.	Trip Margin Distance in mts	Distance to enter to TRIP mode after the End of MA	30	0	100	meter		
8.14.	LC Horn Enable Dist	Distance at which Horn to be enable at LC gate	600	0	1000	meter		
8.15.	Grad Scan Distance	Distance upto which gradient is to be scanned	3000	1000	10000	meter		
8.16.	PSR Scan Distance	Distance upto which PSR to be scanned	3000	1000	10000	meter		
8.17.	Min Track Profile required distance	Minimum Track Profile distance required to go to LS/SR mode	3000	1000	10000	meter		
8.18.	RV mode distance margin	RV mode distance to move the Train	500	100	1000	meter		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 25 of 28		
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification						
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name						

S. No	Parameter	Description	Defau lt	Min	Max	Units	Confi gured Value	Remarks OK /Not OK
		in reverse direction						
9.	Others	war vous a						
9.1.	Signal linking in OS mode	Target distance for availing Signal info e.g. Signal aspect, marker, description in OS mode	200	50	300	meter		
9.2.	Missed Valid Radio Packet	For Mode transition from FS to LS/SR or OS/OV to SR in Absolute Block	14	5	30	cycle		
9.3.	Missed Valid Radio Packet	For Mode transition from FS to LS/SR or OS/OV to SR in Automatic Block	5	1	30	cycle		
9.4.	Missed Valid Radio Packet	For Mode transition from FS to LS/SR or OS/OV to SR in Virtual Block	5	1	30	Cycle		
9.5.	Reverse movement trigger distance	Cab input and wheel sensor direction discrimination distance	2	2	10	meter		
10.	Periodicity of Packet							
10.1.	Radio packet transmission	Onboard-to- Stationary Radio Packet in Non- Leading mode	120	30	240	second		
10.2.	Radio packet transmission	Onboard-to- Stationary Radio Packet in Isolation mode	120	30	240	second		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 26 of 28			
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification							
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name							

S. No	Parameter	Description	Defau lt	Min	Max	Units	Confi gured Value	Remarks OK /Not OK
10.3.	Threshold to update Train length after TLM (Train Length Measurement)		25	10	100	meter		
11.	LC Gate Auto Whis	stling						
11.1.	LC Horn ON Time	Horn on time for whistling at LC gate	2	0	10	second		
11.2.	LC Horn OFF Time	Horn OFF time for whistling at LC gate	3	0	10	second		
12.	UHF Radio modem	configuration						
12.1.	Power	Radio Transmission Power	10	1	20	watt		
12.2.	Frequency Resolution		KHz	Hz	MHz	Hz		
12.2.1.	Base Frequency	Base Frequency	406	100	999	MHz		
12.2.2.	f0 freq	Centre frequency Tx & Rx	427.62 5	100	999	MHz		
12.2.3.	Channel Bandwidth	Trans frequency Channel Bandwidth	25	25	100	KHz		
12.2.4.	Channel switching time	Transmitter Turn-on time (Tx. Freq. stable)/ Channel Switching time	3	1	15	Milli sec		
13.	Time slot Managem	ent	T -					
13.1.	Frame cycle		2	0.5	2	second		
13.2.	Number of slots in centre Frequency	Slot required for Access request packet and additional emergency packet	16	1	100	Number		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 27 of 28			
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification							
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name							

S. No	Parameter	Description	Defau lt	Min	Max	Units	Confi gured Value	Remarks OK /Not OK
13.3.	Time slot for access request	12 time slot are catered	P47,P 48,	P47	P70		value	OK
	packet		P49, P50,					
			P51, P52,					
			P59,					
			P60, P61,					
			P62,					
			P63 and					
13.4.	Time slot for	4 time slot to	P64 P53,	P47	P70			
15.4.	additional	cater	P54,	14/	1 /0			
	emergency Pacekt		P65 ,P66					
13.5.	Time slot width	Time slot width	22.5	15	40	milliseco nd		
13.6.	Time slot spacing	Spacing between the time slot	5	5	20	milliseco nd		
13.7.	Time slot for station to Loco	Time slot for station to Loco	P2 to P45	P2	P45			
13.8.	Start time of P2	Start time of P2 slot in radio transmission	45	45	100	milliseco nd		
13.9.	Start time of P47	Start time of P2 slot in radio	1320	1200	1400	milliseco nd		
14.	GSM Configuration	transmission						
14.1.	GSM 1 APN Name	Address to	https://2	202.21.4	40.15			
14.2.	GSM 2 APN Name	which GPRS packet to be sent	Shed can give their one public IP address.					
15.	IP Address	Sent						
15.1.	1st octet IP Address NMS		127	1	255	Number		
15.2.	2nd octet IP Address NMS		168	1	255	Number		
15.3.	Port-1 of NMS		60901	1	65535	Num		
15.4.	Port-2 of NMS		60902	1	65535	Num		

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 28 of 28			
<b>Document Title</b> : Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification							
RDSO/SPN/196/2020 version 4.0 of M/s Firm's Name							

S. No	Parameter	Description	Defau lt	Min	Max	Units	Confi gured Value	Remarks OK /Not OK
15.5.	1st octet IP Address KMS		127	1	255	Number		
15.6.	2nd octet IP Address KMS		168	1	255	Number		
15.7.	Port-1 of KMS		60901	1	65535	Num		
15.8.	1st octet of IP address (Station KAVACH)		127	1	255	Number		
15.9.	2nd octet of IP address (Station KAVACH)		168	1	255	Number		
15.10.	Port-1 of stationary KAVACH		60901	1	65535	Num		
15.11.	Port-2 of stationary KAVACH		60902	1	65535	Num		
16.	LP OCIP							
16.1.	Min press time for button	Min time required for button to be pressed	500	100	10000	Milli second		
16.2.	Max press time for button	Max time required for button to be pressed	6000	100	10000	Milli second		
17.	RFID Missed Tag							
17.1.	Max consecutive miss count	Max consecutive miss count	3	1	10	No		
17.2.	Onboard KAVACH for transmitting Health bits to Stationary KAVACH	Logical ID shall be configurable as per Annexure- G				Logical ID		
17.3.	Fault Code	Fault code shall be configurable as per Annexure- G				Vendor specific		

**Note:** The braking interface unit functionality shall be tested as per attached Annexure A1, A2 & A3.

Signature of firm Representative	Signature of SSE Loco Shed/SSE EMU Shed
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015 | Effective from ddmmyyyy | SIF No. ----- | Version ----- | Page 1 of 10

**Document Title:** Pre-Commissioning Checklist for IRAB Brake interface Unit of M/s Firm's Name **Annexure-A1** 



#### GOVERNMENT OF INDIA MINISTRY OF RAILWAYS

### Pre-Commissioning Checklist for IRAB Brake interface Unit of M/s Firm's Name

#### ANNEXURE-A1

(Part of Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification RDSO/SPN/196/2020 version 4.0)

Issued by

SIGNAL AND TELECOM DIRECTORATE
RESEARCH DESIGNS & STANDARDS ORGANISATION
MINISTRY OF RAILWAYS
MANAK NAGAR
LUCKNOW – 226 011




Signature of firm Representative	Signature of Railway Representative
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 2 of 10	
<b>Document Title:</b> Pre-Commissioning Checklist for IRAB Brake interface Unit of M/s Firm's Name					
Annexure-A1					

#### **Revision History**

SN.	Issue	Version	Reason of Amendment
1	First	1.0	First Issue
2			



Signature of firm Representative	Signature of Railway Representative
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015 Effective from ddmmyyyy SIF No. ----- Version ----- Page 3 of 10

Document Title: Pre-Commissioning Checklist for IRAB Brake interface Unit of M/s Firm's Name

Annexure-A1

#### 1. Objectives of the tests

- 1.1. <u>BIU shall not interfere with the Loco braking system.:-</u> Loco pilot's braking operations shall be effective using "A9" and "SA9" levers, when BIU is kept in isolation as well as in service condition. Brake application and release time should not change in both cases i.e. BIU is kept in isolation or in service condition.
- 1.2. Loco pilot shall be able to override the brakes applied by BIU:- Loco pilot shall be able to override the brakes applied by KAVACH by applying higher brake pressure for train formation braking by controlling the "A9" lever as well as for light engine braking by controlling the "SA9" lever.
- 1.3. **BIU** shall be able to override brakes applied by Loco Pilot: Whenever required, the BIU shall be able to override the loco-pilot applied brakes during train formation ("A9" control) or in case of light engine, ("SA9" control) by applying higher brake pressure.

#### Note:

- (i) The tests mentioned below shall be performed when Main reservoir pressure in loco is 8 to 10 kg/cm<sup>2</sup>.
- (ii) All braking operation on BIU shall be performed by selecting the "BRAKE" option in the menu of pre-commissioning tests.

Signature of firm Representative	Signature of Railway Representative
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 4 of 10		
<b>Document Title:</b> Pre-Commissioning Checklist for IRAB Brake interface Unit of M/s Firm's Name						
Annexure-A1						

#### 2. General Information

BIU Control Unit Serial .No		:	
BIU Pneumatic Panel Serial .No	:		-
Loco Number	:		-
Loco Туре	:		
Date of Installation		:	
Date of Commissioning			

3. Visual Inspection

S.N o	Items/Requirements	Observed/ measured	Remarks OK/Not OK
3.1.	Ensure that there are no loose wires		
	hanging out from any of the modules.		
3.2.	Ensure that wires are marked for easy		
	identification.		
3.3.	Ensure Pneumatic Connections of BIU		
	Pneumatic Panel Ports are firmly		
	interfaced with the IRAB Panel as per		
	"Piping diagram of Universal Brake		
	Interface		

#### 4. Preliminary Check Points:

- 1.1. Keep BIU Power Supply Breaker in ON position.
- 1.2. Keep Isolate Switch in NORMAL position.
- 1.3. Keep MR\_COC & EM\_COC in CUT IN Position and BP\_COC in CUT OUT position (applicable only locomotive with DPCS) which are available on Pneumatic Panel.

S.No	Items/Requirements	Acceptance	Observed/	Remarks
		Criteria	measured	OK/Not OK
4.1.	Ensure MU2B switch is in			
	LEAD position			
4.2.	Ensure Main Reservoir	8 to 10 Kg/Cm <sup>2</sup>		
	Pressure of minimum 8			
	Kg/Cm <sup>2</sup> is available.			
4.3.	Place the SA9 handle & A9	BP: $5 \pm 0.1 \text{ Kg/Cm}^2$ .	BP:	
	handle in the RELEASE position.	BC: $0 \pm 0.1 \text{ Kg/Cm}^2$ .	BC:	
		BC: $0 \pm 0.1 \text{ Kg/Cm}^2$ .	BC:	

Signature of firm Representative	Signature of Railway Representative
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 5 of 10		
<b>Document Title:</b> Pre-Commissioning Checklist for IRAB Brake interface Unit of M/s Firm's Name						
Annexure-A1						

S.No	Items/Requirements	Acceptance	Observed/	Remarks
		Criteria	measured	OK/Not OK
4.4.	Move A9 handle to EMERGENCY position.	BP: $0 \pm 0.1 \text{ Kg/ Cm}^2$ BC: $1.8 \pm 0.1 \text{ Kg/Cm}^2$	BP: BC:	
4.5.	Move the SA9 handle to FULL SERVICE. position.	BP:0 ± 0.1 Kg/Cm <sup>2</sup> . BC:3.5±0.1 Kg/Cm <sup>2</sup>	BP: BC:	
4.6.	Place the SA9 handle & A9 handle in the RELEASE position.	BP:5 ± 0.1 Kg/Cm <sup>2</sup> . BC: 0 ± 0.1 Kg/Cm <sup>2</sup>	BP: BC:	
4.7.	Ensure availability of standard choke of 6mm in the exhaust port of Addl. C2 Relay valve as per RDSO SMI. No. ELRS/SMI/0197-2001, REV.'1'. (If the size of choke is less than 6mm, it will effect brake application and release times)	maintenance check		

### 5. Brake Application Checking through ONBOARD KAVACH:

S.No	Items/Requirements	Acceptance	Observed/	Remarks
		Criteria	measured	OK/Not
				OK
5.1.	Keep LEADING / NON LEADING	No brake shall		
	knob switch on the LP-OCIP unit	be carried out.		
	with the knob pointing to NON			
	LEADING in both the LP-OCIP			
	units.			
5.2.	Now Keep LEADING / NON	"Brakes		
	LEADING knob switch on the LP-	Testing		
	OCIP unit with the knob pointing to	Success" is to		
	LEADING in both the LP-OCIP	be displayed		
	units.	on LP-OCIP.		
5.3.	Now ONBOARD KAVACH unit will	Cab1 or		
	undergo Self-Test and gives NSB,	driving		
		position-1		

Signature of firm Representative	Signature of Railway Representative
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 6 of 10		
<b>Document Title:</b> Pre-Commissioning Checklist for IRAB Brake interface Unit of M/s Firm's Name						
Annexure-A1						

FSB and EB commands one after	Cab 2 or
the other	driving
	position-2

#### 6. **BIU ISOLATE Mode Checking:** Place BIU Isolate switch in ISOLATE position.

S.No	Items/Requirements	Acceptance	Observed/	Remarks
		Criteria	measured	OK/Not
				OK
6.1.	Keep LEADING / NON LEADING	No brake shall		
	knob switch on the LP-OCIP unit	be carried out.		
	with the knob pointing to			
	NONLEADING in both the LP-OCIP			
	units.			
6.2.	Now Keep LEADING / NON	"BIU Isolated"		
	LEADING knob switch on the LP-	is to be		
	OCIP unit with the knob pointing to	displayed on		
	LEADING in both the LP-OCIP units.	LP-OCIP		
6.3.	Now place BIU Isolate switch in	Brake testing		
	"SERVICE" position.	success is to		
	ONBOARD KAVACH unit will	be displayed		
	undergo Self-Test and gives NSB,	on LP-OCIP		
	FSB and EB commands one after			
	the other.			

### 7. Emergency Brake Application Checking:

S.No	Items/Requirements	Acceptance	Observed/	Remarks
		Criteria	measured	OK/Not
				OK
7.1.	Switch OFF BIU Power Supply	Emergency		
		Brakes should		
		get apply		
7.2.	Switch ON BIU Power Supply.	Emergency		
		Brakes should		
		get release		

# 8. Overriding of brake pressure by loco Pilot over ONBOARD KAVACH applied brakes

Keep BIU in service mode using the switch on BIU.

Signature of firm Representative	Signature of Railway Representative
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 7 of 10	
<b>Document Title:</b> Pre-Commissioning Checklist for IRAB Brake interface Unit of M/s Firm's Name					
Annexure-A1					

S.No	Items/Requirements	Acceptance Criteria	Observed/	Remarks
			measured	OK/Not OK
8.1.	No application of brake by Loco	BP should remain		
	pilot.	intact.		
8.2.	No application of brake by	BP should remain		
	KAVACH.	intact.		
8.3.	Apply Normal brake operation	BP should drop to		
	through KAVACH.	approx 4.2 Kg/cm <sup>2</sup> .		
8.4.	Apply FSB using "A9" control on	BP should drop to		
	loco. After the tests, release	approx 3.5 Kg/cm <sup>2</sup>		
	brake applied through "A9".			
8.5.	Apply Full service brake	1		
	through KAVACH.	approx 3.5 Kg/cm <sup>2</sup>		
8.6.	Apply EB using "A9" control on	BP should drop to 0		
	loco.	Kg/cm <sup>2</sup>		
8.7.	Now Release all the brake	BP: 5 ± 0.1Kg/Cm <sup>2</sup>		
0.0	A	BC: 0Kg/Cm <sup>2</sup>	10 1 1	C 11
8.8.	Verify over riding of ONBOARD K		A9 control as	follows:
8.8.1.	Select BIU LE operation and	_		
	enable brake operation NB.	approx 4.2 Kg/cm <sup>2</sup>		
		and BC should show		
0.0.0	A 1 DOD (1 1 DHI ) ID	approx. 1.0 Kg/cm <sup>2</sup> .		
8.8.2.	Apply FSB through BIU in LE			
	Mode.	Kg/cm <sup>2</sup> .		
0 0 2	Apply applying hugher sairs	BC should show		
8.8.3.	Apply maximum brake using			
	SA9 control	approx. 3.5 Kg/cm <sup>2</sup>		

### 9. Testing of BIU for over-riding the brake pressure selected by Loco Pilot.

S.No	Items/Requirements	Acceptance Criteria	Observed/	Remarks
			measured	OK/Not OK
9.1.	For loco pilot's Control throug	gh A9 (NB by Loco pilot a	nd FSB by KA	AVACH)
9.1.1.	Position A9 lever to create	(a) BP should drop to		
	minimum reduction of BP	approx 4.5 Kg/cm <sup>2</sup>		
	pressure.	(b) BC should show		
		approx. 0.5 to 1.1		
		Kg/cm <sup>2</sup> .		
9.1.2.		(a) BP should drop to		
	Operate KAVACH for Full	approx 3.5 Kg/cm <sup>2</sup>		
	Service braking	(b) BC should show		

Signature of firm Representative	Signature of Railway Representative
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 8 of 10
<b>Document Title:</b> Pre-Commissioning Checklist for IRAB Brake interface Unit of M/s Firm's Name				
	Annexure-A1			

S.No	Items/Requirements	Acceptance Criteria	Observed/	Remarks
			measured	OK/Not OK
		approx. 1.8 Kg/cm <sup>2</sup>		
9.2.	For loco pilot's Control through	<b>h A9 (</b> FSB by Loco pilot a	and EB by KA	VACH <b>)</b>
9.2.1.	Position A9 lever to create minimum reduction of BP pressure.	_ ` '		
9.2.2.	Operate KAVACH for Emergency braking	(d) BP should drop to approx 0 Kg/cm <sup>2</sup> (e) BC should show approx. 1.8 Kg/cm <sup>2</sup>		
9.3.				
9.3.1.	Now Release all the brake	BP: 5 ± 0.1Kg/Cm <sup>2</sup> BC: 0Kg/Cm <sup>2</sup>		
9.4.	For loco pilot's Control through SA9			
9.4.1.	Apply 2.0 Kg/cm <sup>2</sup> Brake through SA9 lever.	(a) BC should show approx. 2.0 Kg/cm <sup>2</sup> & B.P is 5.0 Kg/cm <sup>2</sup>		
9.4.2.	Apply EB through BIU in LE Mode.	(b) BP should be 0 Kg/cm <sup>2</sup> and B.C should be approx. 3.0 Kg/cm <sup>2</sup>		

### 10. Brake Application and Release Timings

S.No	Items/Requirements	Acceptance	Observed/n	neasured	Remarks
		Criteria	Cab-1	Cab-2	OK/Not OK
10.1.	Auto Brake Application and Release Timings (through A9) with BIU in Isolation.				
	These test are to be conducted to check that Loco braking is not affected when BIU				
	is isolated.				
10.1.1.	. Time to build up BC pressure upto 1.7 kg/cm² when auto brake valve in "Full				
	Service"				
(a)	with C3W valve in	7 to 10 sec			
	"Passenger" position				
(b)	With C3W valve in "Goods"	15 to 25 sec			
	position				
10.1.2.	2. Time for BC pressure to drop from maximum to 0.4kg/cm <sup>2</sup> Once auto brake valve				
	in "run" position.				
(a)	With C3W valve in	10 to 15 sec			
	"Passenger" position				

Signature of firm Representative	Signature of Railway Representative
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 9 of 10	
<b>Document Title:</b> Pre-Commissioning Checklist for IRAB Brake interface Unit of M/s Firm's Name					
Annexure-A1					

S.No	Items/Requirements	Acceptance	Observed/n		Remarks
(1.)	W. 1 COW 1	Criteria	Cab-1	Cab-2	OK/Not OK
(b)	With C3W valve in "Goods" position	25 to 40 sec			
10.2.	Auto Brake Application and Re	elease Timings	through A9	with BIU in	Service. (These
	tests are to be conducted to cl	heck that brak	ce applicatio	n is not affe	ected when BIU
	in service).				
10.2.1.	Time to build up BC pressur	re upto 1.7kg	/cm <sup>2</sup> when	auto brake	valve in "Full
	Service"				
(a)	With C3W valve in	7 to 10 sec			
	"Passenger" position				
(b)	With C3W valve in "Goods"	15 to 25 sec			
, ,	position				
10.2.2.	Time for BC pressure to drop f	rom maximum	to 0.4kg/cr	n <sup>2</sup> once auto	brake valve in
	"run" position.				
(a)	with C3W valve in	10 to 15 sec			
	"Passenger" position				
(b)	with C3W valve in "Goods"	25 to 40 sec			
, ,	position				
10.2.3.	Brake Application and				
	Release Timings through				
	KAVACH Commands (A9				
	Interface) with BIU in				
	Service.				
10.3.	Brake Application and Release	Timings thro	ugh KAVACI	I Command	s (A9 Interface)
	with BIU in Service. These test	s are conducte	ed to see tha	t BIU perfor	rmance is inline
	with timing requirements spec	ified.			
10.3.1.	Apply BIU Full service brak	e operation.	Time to bu	ild up BC	pressure upto
	$1.7 \text{kg/cm}^2$				
(a)	With C3W valve in	7 to 10 sec			
	"Passenger" position				
(b)	With C3W valve in "Goods"	15 to 25 sec			
	position				
10.3.2.	Release BIU Full service brain	ke operation.	Time for I	BC pressure	e to drop from
	maximum to 0.4kg/cm <sup>2</sup>				
(a)	With C3W valve in	10 to 15 sec			
	"Passenger" position				
(b)	With C3W valve in "Goods"	25 to 40 sec			
	position				
10.4.	Independent Brake Application	n and Releas	e Timings (	through SA	9) with BIU in
	Isolation.				

Signature of firm Representative	Signature of Railway Representative
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015 Effective from ddmmyyyy		SIF No	Version	Page 10 of 10	
<b>Document Title:</b> Pre-Commissioning Checklist for IRAB Brake interface Unit of M/s Firm's Name					
Annexure-A1					

S.No	Items/Requirements	Acceptance	Observed/n	neasured	Remarks
	_	Criteria	Cab-1	Cab-2	OK/Not OK
10.4.1.	Apply Independent Brake	4-8sec			
	Valve in Full. Record Brake				
	Cylinder Charging Time for				
	95% BC pressure build up				
10.4.2.	1	8-12 sec			
	& record BC release time to				
	fall BC pressure up to 0.4				
	kg/cm <sup>2</sup>				
10.5.	Independent Brake Application Service.	on and Releas	e Timings (	through SA	9) with BIU in
10.5.1.		4-8sec			
10.0.1.	Valve in Full. Record Brake	1 0300			
	Cylinder Charging Time for				
	95% BC pressure build up				
10.5.2.		8-12 sec			
	& record BC release time to				
	fall BC pressure up to 0.4				
	kg/cm <sup>2</sup>				
10.6.	Brake Application and Release	Timings thro	ugh KAVACI	I Command	s (LE Interface)
	with BIU in Service.				
10.7.	Apply Independent Brake	4-8sec			
	Valve in Full. Record Brake				
	Cylinder Charging Time for				
	95% BC pressure build up				
10.8.	Release Independent Brake	8-12 sec			
	& record BC release time to				
	fall BC pressure up to 0.4				
	kg/cm <sup>2</sup>				

Note: The brake application and release timing has been taken from reference document of RDSO/2012/EL/TC/0116 dt:01.10.2012 , TC-113 Rev.'0' dt: 29.03.2012 & MP-MI-138/88.

Signature of firm Representative	Signature of Railway Representative
with Name, Designation & Date.	with Name, Designation & Date

ISO 9001:2015 Effective from ddmmyyyy SIF No. ----- Version ----- Page 1 of 20

**Document Title:** Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name **Annexure-A2** 



सत्यमेव जयते

### GOVERNMENT OF INDIA MINISTRY OF RAILWAYS

Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name

(Annexure-A2)

(Part of Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification RDSO/SPN/196/2020 version 4.0)

Issued by

SIGNAL AND TELECOM DIRECTORATE
RESEARCH, DESIGNS & STANDARDS ORGANISATION
MINISTRY OF RAILWAYS
MANAK NAGAR
LUCKNOW – 226 011



Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 2 of 20		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name						
Annexure-A2						

# **Revision History**

SN.	Issue	Version	Reason of Amendment
1	First	0	First Issue
2			

Prepared by:		Approved by:
JE/ SSE/S&T/RDSO		
ADE/S&T/RDSO		
Dir/Sig-IV/RDSO		PED/S&T/RDSO
ED/Tele-II/RDSO	NX	

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date


ISO 9001:2015 Effective from ddmmyyyy SIF No. ----- Version ----- Page 3 of 20 **Document Title:** Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name Annexure-A2

#### 1. Introduction

Interface unit and light engine (LE) module for E-70 Brake System is designed and developed to brake against digital signals coming from Onboard KAVACH unit. Braking actions will be initiated when the signals are received by Interface relay unit and light engine module for initiating braking through E-70 Brake System fitted on 3 Phase Electric Locomotives. This Pre Commissioning Check List is applicable to Onboard KAVACH 4.0 and any subsequent versions of KAVACH till it is revised.

#### 2. Objectives of the tests

- (i) <u>BIU shall not interfere with the loco braking system.:</u> Loco pilot's braking operations shall be effective using DBC, when BIU is kept in isolation as well as in service condition. Brake application and release time should not change in both cases i.e. BIU is kept in isolation or in service condition.
- (ii) <u>Loco pilot shall be able to override the brakes applied by BIU:-</u> Loco pilot shall be able to override the brakes applied by KAVACH by applying higher brake pressure for train formation braking by controlling DBC lever as well as for light engine braking by controlling the SA9 lever.
- (iii) <u>BIU shall be able to override brakes applied by Loco Pilot</u>: Whenever required, the BIU shall be able to override the loco-pilot applied brakes during train formation ("DBC" control) or in case of light engine, ("SA9" control) by applying higher brake pressure.
- 3. Test set up for generating NB, FSB, EB and LE in loco shed.
  - (i) The KAVACH test kit is to be sourced from FTRTIL and shall be used for testing NB, FSB and EB command.
  - (ii) KAVACH LE brake test kit sourced from KAVACH OEM and shall be used for LE Brake test.
  - (iii) The block diagram for connection is as:-



Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 4 of 20		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name						
$\Delta$ nnevure- $\Delta$ 2						

## 4. General Information

Loco Number	:		
Loco Type	:		
Interface Relay Unit	:	&	
Light Engine Braking Kit	:		
Date of Installation	:		
Date of Commissioning			

# 5. Visual Inspection

S.No	Items/Requirements	Observed/	Remark
		measured	S
		Cab-1 Cab-2	OK/Not OK
5.1.	Ensure that there are no loose wires hanging		
	out from any of the modules.		
5.2.	Ensure that wires are marked for easy		
	identification.		

#### 6. Test Procedure for KAVACH IRU

- (i) Power ON the system.
- (ii) Check the DBC for its normal Operation by moving, its handle step by step from Run to Emergency

S.No	Items/Requirements	Acceptance Criteria	Observed/ measured		Remarks OK/
			Cab-1	Cab-2	Not OK
	Run	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$			
	Initial	$BP = 4.60 \pm 0.1 \text{ kg/cm}^2$			
	Full-service	$BP = 3.35 \pm 0.15 \text{ kg/cm}^2$			
	Emergency	$BP = 0 \text{ kg/cm}^2$			
	Keep the DBC handle in "RUN" position.	BP = $5.0 \pm 0.1 \text{ kg/cm}^2$			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 5 of 20	
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name					
Annexure-A2					

### 7. KAVACH IRU - INITIAL (NB) SIGNAL TEST

- (i) Keep the KAVACH switch on IRU in Normal Mode.
- (ii) Keep the Initial brake (NB) signal (S4) ON condition from KAVACH test kit .

S.No	Items/Requirements   Acceptance Criteria		Obser		Remarks
			Meas Cab-1	ured Cab-2	OK/ Not OK
7.1.	KAVACH IRU	NB BR SIGNAL LED is ON	Can-1	Cab-2	Not OK
7.1.	Lamp status	TO BE SIGNAL ELD IS ON			
	p status				
7.2.	BP Pressure &	$BP = 4.6 \pm 0.1 \text{ kg/cm}^2$			
	BC Pressure	BC=0.4 ±0.1 kg/cm <sup>2</sup>			
		(For WAP-7 & WAG-9)			
		$BC=0.75 \pm 0.15 \text{ kg/cm}^2$ (For			
	7 7. 7. 7.	WAP-5)			
7.3.		ke Controller (DBC) handle step	p by step		
<u>a)</u>	Run	$BP = 4.60 \pm 0.1 \text{ kg/cm}^2$			
b)	Initial	$BP=4.60 \pm 0.1 \text{ kg/cm}^2$			
c)	Full-service	BP= $3.35 \pm 0.15 \text{ kg/cm}^2$			
d)	Emergency	$BP \le 0.3 \text{ kg/cm}^2$			
e)	Keep the DBC	$BP = 4.6 \pm 0.1 \text{ kg/cm}^2$			
	handle in "RUN"				
	position.				
f)	To check over riding	$BC = 3.5 \pm 0.2 \text{ kg/cm}^2$			
	by SA9,	(For WAP-7 & WAG-9)			
	operate SA9 to full	$BC = 5.15 \pm 0.3 \text{ kg/cm}^2$			
	and observe BC	(For WAP-5)			
<u>a)</u>	Pressure Release SA9 and	BC=0.4 ±0.1 kg/cm <sup>2</sup> (For			
g)	observe BC	WAP-7 & WAG-9)			
	pressure	$BC=0.75 \pm 0.15 \text{ kg/cm}^2$ (For			
	pressure	WAP-5)			
7.4.	KAVACH IRU - INI	TIAL (NB) SIGNAL TEST: K	keep the Init	ial brake s	signal S4 in
	OFF condition in KA				8
a)	KAVACH IRU	NB BR SIGNAL LED is OFF			
	Lamp status				
b)	BP Pressure	$BP=5.0\pm 0.1 \text{ kg/cm}^2$			
	BC Pressure	BC=0kg/cm <sup>2</sup>			
7.5.		LL SERVICE BRAKE (FSB) S	IGNAL TES	T	
	eep the KAVACH swite				
K	eep the Full Service Bra	ake signal S1 in On condition in I	KAVACH tes	st kit	
a)	KAVACH IRU	SERVICE BR		<u> </u>	<u> </u>
a)	Lamp status	SIGNAL LED is ON			
<b>b</b> )	BP Pressure	$BP = 3.35 \pm 0.15$			
<i>D</i>	DI I IOSSUIC	$\frac{\text{Br} = 3.33 \pm 0.13}{\text{kg/cm}^2}$			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 6 of 20	
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name					
Annexure-A2					

S.No	Items/Requirements	Acceptance Criteria	ce Criteria Observed/ Measured Cab-1 Cab-2		Remarks OK/ Not OK
	BC Pressure	BC=2.5 ±0.1kg/cm <sup>2</sup>			
		(For WAP-7 & WAG-9)			
		$BC=5.15 \pm 0.3 \text{kg/cm}^2$			
		(For WAP-5)			
7.6.	Move the DBC handle	e step by step			
a)	Run	$BP = 3.35 \pm 0.15 \text{ kg/ cm}^2$			
<b>b</b> )	Initial	$BP = 3.35 \pm 0.15 \text{ kg/cm}^2$			
<b>c</b> )	Full-service	$BP = 3.35 \pm 0.15 \text{kg/cm}^2$			
<b>d</b> )	Emergency	$BP = \langle 0.3 \text{ kg/cm}^2 \rangle$			
e)	Keep the DBC	$BP = 3.35 \pm 0.15 \text{kg/cm}^2$			
-/	handle in "RUN"	BC=2.5±0.1kg/cm <sup>2</sup>			
	position.	(For WAP-7 & WAG-9)			
		BC=5.15±0.3kg/cm <sup>2</sup>			
		(For WAP-5)			
f)	To check over riding	$BC = 3.5 \pm 0.15 \text{ kg/cm}^2$			
	by SA9,	(For WAP-7 & WAG-9)			
	operate SA9 to full	BC=5.15±0.3kg/cm <sup>2</sup>			
	and observe BC	(For WAP-5)			
	Pressure				
<b>g</b> )	Release SA9 and	BC=2.5±0.1kg/cm <sup>2</sup>			
	observe BC	(For WAP-7 & WAG-9)			
	pressure	BC=5.15±0.3kg/cm <sup>2</sup> (For WAP-5)			
7.7.	Koon the Full Service	Brake Signal (S1) OFF condition	on in KAVA	CH tost kit	-
	KAVACH IRU	SERVICE BR			<del>/</del>
a)	Lamp status	SIGNAL LED is OFF			
b)	BP Pressure	$BP = 5.0 \pm 0.1 \text{kg/cm}^2$			
U)	BC Pressure	$BC \le 0.3 \text{ kg/cm}^2$			
	BC Tressere	(For WAP-5, WAP-7 &			
		WAG-9)			
7.8.	KAVACH IRU – EM	ERGNCY BRAKE (EB) SIGNA	AL TEST		
Keen	the KAVACH switch in				
_		gnal S2 in ON condition in KAV	ACH test kit		
a)	KAVACH IRU	EB BR			
· 	Lamp status	SIGNAL LED is ON			
b)	BP Pressure	$BP = 0 \text{ kg/cm}^2$			
7.9.	Move the DBC handl	e step by step			
(a)	Run	$BP = 0 \text{ kg/cm}^2$			
(b)	Initial	$BP = 0 \text{ kg/cm}^2$			
(c)	Full-service	$BP = 0 \text{ kg/cm}^2$			
(d)	Emergency	$BP = 0 \text{ kg/cm}^2$			
(e)	Keep the DBC	$BP = 0 \text{ kg/cm}^2$			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 7 of 20	
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name					
Annexure-A2	-				

S.No	Items/Requirements	Acceptance Criteria	Obser	rved/	Remarks
	_	_	Meas	ured	OK/
			Cab-1	Cab-2	Not OK
	handle in "RUN"				
	position				
(f)	To check over riding	$BC = 3.5 \pm 0.15 \text{ kg/cm}^2$			
	by SA9, operate SA9	(For WAP-7 & WAG-9)			
	to full and	BC=5.15±0.3kg/cm <sup>2</sup>			
	observe BC Pressure	(For WAP-5)			
(g)	Release SA9 and	$BC = 3.5 \pm 0.15 \text{ kg/cm}^2$			
	observe BC	(For WAP-7 & WAG-9)			
	pressure	BC=5.15±0.3kg/cm <sup>2</sup>			
		(For WAP-5)			
7.10.	<b>Keep the Emergency</b>	Brake signal S2 in OFF condition	on in KAVA	CH test kit	
(a)	KAVACH IRU	EB BR SIGNAL LED			
	Lamp status	is OFF			
(b)	BP Pressure	$BP = 5.0 \pm 0.1 \text{kg/cm}^2$			
7.11.	KAVACH IRU – NO	RMAL/BYPASS SWITCH TES	ST IN NORN	IAL MOD	E
(a)	Keep the KAVACH	switch in Normal Mode ((All t	he above te	sts were co	onducted in
	Normal mode only).				
7.12.	KAVACH IRU – BYPASS MODE TEST				
(a)	Keep the KAVACH switch in Bypass Mode				
(b)	Keep the Initial Brake	signal switch (S4) ON conditio	n in KAVAC	H test kit	
(c)	KAVACH IRU	NB BR SIGNAL LED			
	Lamp status	is OFF			
7.13.	Keep the DBC handle	e in "RUN" position.			
(a)	BP Pressure	$BP = 5.0 \pm 0.1 \text{kg/cm}^2$			
	(Pressure Remains				
	Unchanged)				
7.14.	_	te signal Switch S4 in OFF con			st kit. Keep
		l switch (S1) ON condition in K	AVACH tes	t kit	
(a)	KAVACH IRU	SERVICE BR			
	Lamp status	SIGNAL LED is OFF			
7.15.	Keep the DBC handle	e in "INITIAL" position.			
(a)	BP Pressure	$BP = 4.6 \pm 0.1 \text{kg/cm}^2$			
7.16.	Keep the Full Service	Brake signal (S1) OFF conditi	on in KAVA	.CH test kit	
(a)	Keep the Emergency E	Brake signal (S2) ON condition in	KAVACH to	est kit	
(b)	KAVACH IRU	EB BR SIGNAL LED			
	Lamp status	is OFF &			
	(Pressure Remains	$BP=4.6 \pm 0.1 \text{kg/cm}^2$			
	Unchanged)	_			
7.17.	Keep the DBC handle	e in "FSB" position.			
(a)	BP Pressure	$BP = 3.5 \pm 0.15 \text{ kg/cm}^2$			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 8 of 20
<b>Document Title:</b>	Pre-Commissioning Checklist for	or Brake interface Unit	(E-70 Brake System) o	of M/s Firm's Name
Anneyure-A2				

#### 8. Test Procedure for TCAS IRU in LE

Check the Independent/Direct brake (SA9) for its normal Operation by moving, its handle step by step from Release to Full service

S.No	Items/Requirements	Acceptance Criteria	Meas	erved/ sured	Remarks OK/
8.1.	Energize Light engine EP V	Talve from Kavach LE test	Cab-1 kit	Cab-2	Not OK
8.1.1.	BC Pressure  De-energise Light engine El	BC = 3.5± 0.15 kg/cm <sup>2</sup> (For WAP-7 & WAG-9) BC=5.15±0.3kg/cm <sup>2</sup> (For WAP-5) P Valve from Kavach LE tes	et kit)		
8.2.1.	BC Pressure	BC = <0.3 kg/cm <sup>2</sup> (For WAP-5, WAP-7 & WAG-9)			
	Apply Direct Brake (SA9) in	n FULL			
8.3.1	BC Pressure	BC = $3.5 \pm 0.2 \text{ kg/cm}^2$ (For WAP-7 & WAG-9) BC = $5.15 \pm 0.3 \text{ kg/cm}^2$ (For WAP-5) BP = $5.0\pm0.1\text{kg/cm}^2$ (For WAP-5, WAP-7 & WAG-9)			
8.3.2	Energize Light engine EP Valve from KAVACH LE test kit Record BC Pressure (Pressure Remains Unchanged)	BC = 3.5 ± 0.2 kg/cm <sup>2</sup> (For WAP-7 & WAG-9) BC = 5.15 ± 0.3 kg/cm <sup>2</sup> (For WAP-5) BP = 5.0±0.1kg/cm <sup>2</sup> (For WAP-5, WAP-7 & WAG-9)			
8.3.3	Release Direct Brake (SA9) Record BC Pressure (Pressure Remains Unchanged)	BC = 3.5 ± 0.2 kg/cm <sup>2</sup> (For WAP-7 & WAG-9) BC = 5.15 ± 0.3 kg/cm <sup>2</sup> (For WAP-5) BP = 5.0±0.1kg/cm <sup>2</sup> (For WAP-5, WAP-7 & WAG-9)			
	De-energise Light engine EP Valve from KAVACH Test kit Record BC Pressure	BC=<0.3 kg/cm <sup>2</sup> (For WAP-5, WAP-7 & WAG-9) BP = 5.0±0.1 kg/cm <sup>2</sup> (For WAP-5, WAP-7 & WAG-9)			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 9 of 20
<b>Document Title:</b>	Pre-Commissioning Checklist for	or Brake interface Unit	(E-70 Brake System) o	f M/s Firm's Name
Annoviro A2				

# **9.** Test Procedure for Emergency Magnet Valve (Vital EB):

S.N	Items/Requirements	Acceptance Criteria	Obser	ved/	Remarks		
0			Meası		OK/		
			Cab-1	Cab-2	Not OK		
9.1.	Work from CAB1 and Energize the Emergency Magnet Valve of Working CAB						
0.1.1	(CAB1) and Keep A9 Hand		T				
9.1.1.	BP Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$					
		(For WAP-5, WAP-7					
9.2.	De-energise Emergency Ma	& WAG-9)	<u> </u> disconnectin	g oither the	a DIN Plug		
7.2.	or De-energizing the Coil	•		_	_		
	Pressure Pressure	of removing meaning re		1000 1100			
9.2.1.	BP Pressure	$BP = <0.3 \text{ kg/cm}^2$					
		(For WAP-5, WAP-7					
		& WAG-9)					
		,					
9.3.	Now prevent the venting of	BP pressure by closing	the Isolation	Cock. Rec	ord the BP		
	pressure						
9.3.1.	BP Pressure (Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$					
	should create to the	(For WAP-5, WAP-7					
	nominal value i.e. as per	& WAG-9)					
	the position of A9 handle						
	and in this case it is RUN).						
9.4.	Restore the DIN plug conne	ection or incoming feed t	o energize th	ne Emerger	ncy Magnet		
	Valve of CAB1 and then Op	en the Isolation Cock of	CAB1. Recor	rd the BP p	ressure		
9.4.1.	BP Pressure (Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$					
	should create to the	(For WAP-5, WAP-7					
	nominal value i.e. as per	& WAG-9)					
	the position of A9 handle						
	and in this case it is RUN).						
	BP pressure should remain						
	unchanged.						
9.5.	Work from CAB2 and E	nergize the Emergency	Magnet Val	ve of Wor	rking CAB		
	(CAB2) and Keep A9 Hand	le in Run Position.			_		
9.5.1.	BP Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$					
		(For WAP-5, WAP-7					
		& WAG-9)					
9.6.	De-energise Emergency Ma	•		_	_		
	or De-energizing the Coil	by removing incoming fo	eed from W.	AGO. Reco	ord the BP		
	Pressure						
9.6.1.	BP Pressure	$BP = <0.3 \text{ kg/cm}^2$					
		(For WAP-5, WAP-7					
		& WAG-9)					
9.7.	Now prevent the venting of	BP pressure by closing	the Isolation	Cock. Rec	ord the BP		
	pressure			T			
9.7.1.	BP Pressure (Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$					
	should create to the	(For WAP-5, WAP-7					

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 10 of 20
<b>Document Title:</b>	Pre-Commissioning Checklist for	or Brake interface Unit	(E-70 Brake System) o	f M/s Firm's Name
Anneyure. A 2				

S.N	Items/Requirements	Acceptance Criteria	Obser		Remarks
0			Measi	ured	OK/
			Cab-1	Cab-2	Not OK
	nominal value i.e. as per	& WAG-9)			
	the position of A9 handle				
	and in this case it is RUN).				
9.8.	Restore the DIN plug conn	ection or incoming feed t	o energize tl	ne Emergei	ncy Magnet
	Valve of CAB2 and then Op	oen the Isolation Cock of	CAB2. Reco	rd the BP p	ressure
9.8.1.	BP Pressure (Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$			
	should create to the	(For WAP-5, WAP-7			
	nominal value i.e. as per	& WAG-9)			
	the position of A9 handle				
	and in this case it is RUN).				
	BP pressure should remain				
	unchanged.				

# 10. Brake Application and Release Timings

S.No	Items/Requirements	Acceptance Criteria	Obser	rved/	Remarks
			Meas	ured	OK/
			Cab-1	Cab-2	Not OK
10.1.	Auto Brake Application a	nd Release Timings (thi	rough A9) v	with BIU in	n Isolation.
	(Keep the Isolation switch in	n Isolation Position)			
10.1.1.	Move Auto brake handle				
	from				
	"running to Emergency"	WAP5: 4± 1s			
	and	WAP7: $7.5 \pm 1.5$ s			
	record BC filling time from	WAG9: 21± 3s			
	0.4kg/cm <sup>2</sup> to Max BC				
	developed.				
	WAP5-BC: $5.15 \pm 0.3 \text{ kg/cm}^2$				
	WAP7-BC: 2.50± 0.10 kg/cm <sup>2</sup>				
	WAG9-BC: 2.50± 0.1 kg/cm <sup>2</sup>				
10.1.2.	Move auto brake handle to				
	Full service and allow BP				
	pressure 3.5kg/cm <sup>2</sup> . Move	****			
	brake controller to running	WAP5&WAP7:			
	position.	17.5±2.5s			
	Record BC release time to	WAG9: 52.5± 7.5s			
	fall BC pressure up to 0.4				
	kg/cm2 i.e. 95% of Max. BC				
	developed.				
	BC Release Time WAP5				
10.2	&WAP7, WAG9	Dologo Timinga thusush	An with DI	I in Courie	Woon the
10.2.	Auto Brake Application and Isolation switch in Normal Pos		Ay with BI	U in Service	e. (Keep the
	1501au011 Switch in Normal Pos	MUUII).			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 11 of 20	
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name					

Annexure-A2

S.No	Items/Requirements	Acceptance Criteria	Observed/ Measured Cab-1 Cab-2	Remarks OK/ Not OK
10.2.1.	Move Auto brake handle from "running to Emergency" and record BC filling time from 0.4kg/cm² to Max BC developed.  WAP5-BC: 5.15± 0.3 kg/cm² WAP7-BC: 2.50± 0.10 kg/cm² WAG9-BC: 2.50± 0.1 kg/cm²	WAP5: 4± 1s WAP7: 7.5± 1.5s WAG9: 21± 3s		
10.2.2.	Move auto brake handle to Full service and allow BP pressure 3.5kg/cm <sup>2</sup> . Move brake controller to running position.  Record BC release time to fall BC pressure up to 0.4 kg/cm <sup>2</sup> i.e. 95% of Max. BC developed.  BC Release Time WAP5 &WAP7 WAG9	WAP5&WAP7: 17.5±2.5s WAG9: 52.5± 7.5s		
10.3.	Brake Application and Relea BIU in Service. (Keep the Isola			terface) with
10.3.1.	Keep the S2 ON (Emergency Brake signal HIGH) from KAVACH test kit and record BC filling time from 0.4kg/cm <sup>2</sup> to Max BC developed. WAP5-BC: 5.15± 0.3 kg/cm <sup>2</sup> WAP7-BC: 2.50± 0.10 kg/cm <sup>2</sup> WAG9-BC: 2.50± 0.1 kg/cm <sup>2</sup>	WAP5: 4± 1s WAP7: 7.5± 1.5s WAG9: 21± 3s		
10.3.2.	Keep the Full Service Brake Signal S1 ON in KAVACH test and Keep the Emergency Brake signal S2 OFF in KAVACH test kit allow BP pressure 3.5kg/cm <sup>2</sup> . Keep the Full Service Brake signal S1 OFF in KAVACH test Kit. Record BC release time to fall BC pressure up to 0.4 kg/cm <sup>2</sup> i.e. 95% of Max. BC developed.	WAP5&WAP7: 17.5± 2.5s WAG9: 52.5± 7.5s		
10.4.	Direct Brake Application and	Release Timings (through S	SA9) with BIU in Isolation	n. (Keep the

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 12 of 20
<b>Document Title:</b>	Pre-Commissioning Checklist for	or Brake interface Unit	(E-70 Brake System) o	of M/s Firm's Name
Annevure-A2				

S.No	Items/Requirements	Acceptance Criteria	Obsei Meas Cab-1		Remarks OK/ Not OK
	Isolation switch in Isolation Po	osition).	Cab-1	Cab-2	110t OIX
10.4.1.	Apply Direct Brake in Full.				
	Record Brake Cylinder	8sec Max.			
	Charging Time.				
10.4.2.	Release Direct Brake &	10-15 sec			
	record BC release time to				
	fall BC pressure up to 0.4				
	kg/cm <sup>2</sup>				
10.5.	Direct Brake Application and		SA9) with BIU	in Service.	(Keep the
	Isolation switch in Normal Pos	,			1
10.5.1.	Apply Direct Brake in Full.	8sec Max.			
	Record Brake Cylinder				
	Charging Time.				
10.5.2.	Release Direct Brake &	10-15 sec			
	record BC release time to				
	fall BC pressure up to 0.4				
	kg/cm <sup>2</sup>				
10.6.	Brake Application and Releas	0 0		s (LE Interf	ace) with
	BIU in Service. (Keep the Isola		tion).	T	
10.6.1.	Energise Light engine from	8sec Max.	)		
	KAVACH LE test kit.				
	Record Brake Cylinder				
	Charging Time.				
10.6.2.	De-energise Light engine	10-15 sec			
	from KAVACH LE test kit				
	Record BC release time to				
	fall BC pressure up to 0.4				
	kg/cm <sup>2</sup>				

Note: The above are as per TC-113 Rev.'0' dt: 29.03.2012

# 11. Test Procedure for PVEF Circuit:

S.No	Items/Requirements	Acceptance Criteria	Observed/		Remarks	
			Meas	ured	OK/	
			Cab-1	Cab-2	Not OK	
11.1.	. Configure Locomotive as Light Engine. Remove Din plug connector of LE valve.					
	Keep A9 handle in RUN po	osition and ensure full ch	arging of BP	•		
11.1.1.	BP Pressure	BP = $5.0 \pm 0.1 \text{ kg/cm}^2$				
		(For WAP-5, WAP-7 &				
		WAG-9)				
11.2.	Keep Initial brake (NB) signal (S4) ON condition from KAVACH test kit					
11.2.1.	BP Pressure & BC	BP = $4.6 \pm 0.1 \text{ kg/cm}^2$				
	Pressure	BC=0.4 ±0.1 kg/cm <sup>2</sup>				

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date


ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 13 of 20	
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name					
Annexure-A2					

S.No	Items/Requirements	Acceptance Criteria	Obser		Remarks
			Meast Cab-1	ured Cab-2	OK/ Not OK
		(For WAP-7 & WAG-	Cab-1	Cab-2	THUI OIX
		9)			
		BC=0.75 ±0.15 kg/cm <sup>2</sup>			
11.0	N. DVIVIV 0	(For WAP-5)	1 7	G1 11	
11.3.	Now press PVEF from Ac	•	der Pressure	e Should no	t release.
11.3.1.	BP Pressure & BC	$\mathcal{E}$			
	Pressure	BC=0.4 ±0.1 kg/cm <sup>2</sup> (For WAP-7 & WAG-			
		9)			
		$BC=0.75 \pm 0.15 \text{ kg/cm}^2$			
		(For WAP-5)			
11.4.	Keep Initial brake (NB) si	•			
11 4 1	complete releasing of Bral		Charging of	Brake Pipe	Pressure.
11.4.1.	BP Pressure & BC Pressure	$BP=5.0\pm 0.1 \text{ kg/cm}^2$			
	riessure	BC=0kg/cm <sup>2</sup>			
11.5.	Keep Full Service Brake s		in KAVACH	test kit	
11.5.1.	BP Pressure & BC	$BP = 3.35 \pm 0.15$			
	Pressure	kg/cm <sup>2</sup>			
		BC=2.5 ±0.1kg/cm <sup>2</sup>			
		(For WAP-7 & WAG-9)			
		$BC=5.15 \pm 0.3 \text{kg/cm}^2$			
11.6.	Now many DVEE from A	(For WAP-5)	Jan Duaggung	Chould no	4 malaaga
11.6.1.	Now press PVEF from Ac	$BP = 3.35 \pm 0.15$	der Pressure	Should ho	t release.
11.0.1.	Pressure & BC	$kg/cm^2$			
	Tressure	$BC=2.5 \pm 0.1 \text{kg/cm}^2$			
		(For WAP-7 & WAG-9)			
		$BC=5.15 \pm 0.3 \text{kg/cm}^2$			
		(For WAP-5)			
11.7.	Keep Full Service Brake s	C			
11.7.1.	complete releasing of Brake BP Pressure & BC		arging of Brak	ke Pipe Pres	sure.
11./.1.	BP Pressure & BC Pressure	$BP=5.0\pm 0.1 \text{ kg/cm}^2$			
	Trobbato	BC=0kg/cm <sup>2</sup>			
11.8.	Keep the Emergency Brake		in KAVACH	test kit.	
	BP Pressure & BC	$BP = 3.35 \pm 0.15$			
	Pressure	kg/cm <sup>2</sup>			
		$BC=2.5 \pm 0.1 \text{kg/cm}^2$			
		(For WAP-7 & WAG-9)			
		$BC=5.15 \pm 0.3 \text{kg/cm}^2$			
11.9.	Now press PVEF from Ac	(For WAP-5)	der Pressura	Should no	t release
11.7.	BP Pressure & BC	$BP = 3.35 \pm 0.15$	uci i i cssult	Shoulu 110	t i cicast.
	DI HESSUIE & DC	D1 - 3.33± 0.13			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 14 of 20
Document Title: Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name				
Annexure-A2				

S.No	Items/Requirements	Acceptance Criteria	Obsei Meas		Remarks OK/
			Cab-1	Cab-2	Not OK
	Pressure	kg/cm <sup>2</sup>			
		$BC=2.5 \pm 0.1 \text{kg/cm}^2$			
		(For WAP-7 & WAG-9)			
		$BC=5.15 \pm 0.3 \text{kg/cm}^2$			
		(For WAP-5)			
11.10.	Keep the Emergency Br	ake signal S2 in OFF condition	on in KAVA	CH test kit.	Now ensure
	complete releasing of Br	ake Cylinder Pressure and Cha	arging of Bral	ke Pipe Pres	sure.
	BP Pressure & BO	$BP=5.0\pm 0.1 \text{ kg/cm}^2$			
	Pressure				
		BC=0kg/cm <sup>2</sup>			



Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 15 of 20		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name						
Anneyure-A2						

## 12. Test Procedure for Traction Cut-off Feedback Circuit:

S.No	Items/Requirements	Acceptance	Observed/	Remarks	
		Criteria	Measured	OK/	
			Cab-1 Cab	o-2 Not OK	
12.1.	Configure Locomotive as Forn	nation. Keep A9 hand	dle in RUN positio	n and ensure full	
	charging of BP. Charge the lo	comotive in Simulation	on mode with the	help of shed and	
	Operate the locomotive at 70km	mph and keep throttle	e at 1/3 <sup>rd</sup> power.		
12.1.1.	BP Pressure	BP = $5.0 \pm 0.1$			
		kg/cm <sup>2</sup>			
		(For WAP-5,			
		WAP-7 & WAG-9)			
12.2.	Initiate Brake Test either by Switching ON and OFF of Kavach or by pressing MBT				
	and CNFM buttons from the D	MI screen.			
12.2.1.	Traction Shall cut off with				
	message "Emergency Brake				
	Pressure Switch" in the				
	background.				
12.2.2.	On completion of Brake test,				
	the traction shall not resume				
	automatically. Throttle needs				
	to be brought to zero and				
	placed again either in traction				
	or braking side.				

# 13. Testing for detecting merging of cables of CAB1 and CAB2 through Kavach due to Improper Wiring

S.No	Items/Requirements	Acceptance Criteria	Obs	erved/	Remarks
			Mea	asured	OK/
			Cab-1	Cab-2	Not OK
13.1.	Activate CAB1 with KA	VACH in Isolation. Ke	ep CAB1	Reverser in	"Forward"
	Position.				
13.1.1.	Operate CAB2 (without	Wait for 8s and observe			
	keeping BL key i.e. CAB	for "Brake Electronics			
	2 is	Fail" message in DDU.			
	In active) reverser to	If wiring is proper No			
	"Forward" position.	message should appear			
		in DDU.			
		If "Brake Electronics			
		Fail" message appears			
		in DDU, check for			
		merging of CAB1 and			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 16 of 20		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name						
Annexure-A2						

S.No	Items/Requirements	Acceptance Criteria	Obser Measi	ured	Remarks OK/
			Cab-1	Cab-2	Not OK
		CAB2 cables through			
		Kavach System.			
		Identify the cables and			
		ensure independent			
		termination of CAB1			
		and CAB2 input cables.			
13.1.2.	Operate CAB2 (without	Wait for 8s and observe			
	keeping BL key i.e. CAB	for "Brake Electronics			
	2 is	Fail" message in DDU.			
	inactive) reverser to	If wiring is proper No			
	"Reverse" position.	message should appear			
	•	in DDU.			
		If "Brake Electronics			
		Fail" message appears			
		in DDU, check for			
		merging of CAB1 and			
		CAB2 cables through			
		KAVACH System.			
		Identify the cables and			
		ensure independent			
		termination of CAB1			
13.2.	Activate CAB1 with KAVA	and CAB2 input cables.	AR1 Roverse	r in Royar	so" Position
		_	TIDI REVEISE	T III REVEL	oc Tosition.
13.2.1.	I	Wait for 8s and observe			
	keeping BL key i.e. CAB	for "Brake Electronics			
	2 is	Fail" message in DDU.			
	inactive) reverser to	If wiring is proper No			
	Forward" position.	message should appear			
		in DDU.			
		If "Brake Electronics			
		Fail" message appears			
		in DDU, check for			
		merging of CAB1 and			
		CAB2 cables through			
		Kavach System.			
		Identify the cables and			
		ensure independent			
		termination of CAB1			
		and CAB2 input cables.			
13.2.2.	Operate CAB2 (without	Wait for 8s and observe			
10.2.2.	keeping BL key i.e. CAB	for "Brake Electronics			
	1				
		_			
	1				
	Reverse position.				
	2 is inactive) reverser to "Reverse" position.	Fail" message in DDU. If wiring is proper No message should appear in DDU.			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 17 of 20		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name						
Annexure-A2						

S.No	Items/Requirements	Acceptance Criteria	Obsei Meas		Remarks OK/
			Cab-1	Cab-2	Not OK
		If "Brake Electronics			
		Fail" message appears			
		in DDU, check for			
		merging of CAB1 and			
		CAB2 cables through			
		Kavach System.			
		Identify the cables and			
		ensure independent			
		termination of CAB1			
		and CAB2 input cables.			
13.3.	Activate CAB2 with KA		eep CAB2 I	Reverser i	n "Forward"
12.2.1	Position	777 '4 C O 1 1			
13.3.1.	`	Wait for 8s and observe			
	keeping BL key i.e. CAB1	for "Brake Electronics			
	is inactive) reverser to	Fail" message in DDU.			
	"Forward" position.	If wiring is proper No			
		message should appear			
		in DDU.			
		If "Brake Electronics			
		Fail" message appears			
		in DDU, check for			
		merging of CAB1 and			
		CAB2 cables through			
		KAVACH System.			
		Identify the cables and			
		ensure independent			
		termination of CAB1			
12.2.2	On the CARL (with the	and CAB2 input cables.			
13.3.2.		Wait for 8s and			
	keeping BL key i.e. CAB1	observe for "Brake Electronics Fail"			
	inactiva) rayaran ta				
	inactive) reverser to Reverse"	message in DDU.			
		If wiring is proper No message should appear			
	position.	in DDU.			
		If "Brake Electronics			
		Fail" message appears in DDU, check for			
		•			
		merging of CAB1 and CAB2 cables through			
		_			
		KAVACH System.			
		Identify the cables and			
		ensure independent			
		termination of CAB1			
		and CAB2 input cables.			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 18 of 20		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name						
Annexure-A2						

S.No	Items/Requirements	Acceptance Criteria	Obser		Remarks
			Measured OK/		
			Cab-1	Cab-2	Not OK
13.4.	Activate CAB2 with KAVA	ACH in Isolation. Keep C	AB2 Reverse	er in "Reve	rse" Position
13.4.1.	Operate CAB1 (without	Wait for 8s and observe			
	keeping BL key i.e. CAB1	for "Brake Electronics			
	is	Fail" message in DDU.			
	inactive) reverser to	If wiring is proper No			
	Forward"	message should appear			
	position.	in DDU.			
		If "Brake Electronics			
		Fail" message appears			
		in DDU, check for			
		merging of CAB1 and			
		CAB2 cables through			
		KAVACH System.			
		Identify the cables and			
		ensure independent			
		termination of CAB1			
		and CAB2 input cables.			
13.4.2.	Operate CAB1 (without	Wait for 8s and observe			
	keeping BL key i.e. CAB1	for "Brake Electronics			
	is	Fail" message in DDU.			
	inactive) reverser to	If wiring is proper No			
	"Reverse" position.	message should appear			
	1	in DDU.			
		If "Brake Electronics			
		Fail" message appears			
		in DDU, check for			
		merging of CAB1 and			
		CAB2 cables through			
		KAVACH System.			
		Identify the cables and			
		ensure independent			
		termination of CAB1			
		and CAB2 input cables.			
	The above test eases should be	±		l .	ı

**Note: 1.** The above test cases should be carried out on both CAB-1 and CAB-2 side.

2. KAVACH OEM has to ensure fitness of onboard KAVACH System after installation and testing of onboard KAVACH.

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 19 of 20		
<b>Document Title:</b>	<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name					
Annexure-A2						

# 14.Braking configuration parameter

Signature of firm Representative

with Name, Designation & Date.

Checksum to be tallied with approved checksum by cross checking from KAVAVH VCMS file of RDSO for that Loco and KAVACH OEM.

Sl. No.	Items / Requirements	Min	Max	Units	Configu Min	red value Max	Remarks	
14.1.	14.1. Braking configuration in E-70 (WAP-5, WAP-7 & WAG-9)							
14.1.1.	MR Pressure	>7.5		Kg/cm <sup>2</sup>				
14.1.2.	BP Pressure	4.9	5.1	Kg/cm <sup>2</sup>				
14.1.3.	Formation BP Pressure when NB High (WAP-5, WAP-7 & WAG-9)	4.5	4.7	Kg/cm <sup>2</sup>				
14.1.4.	Formation BP Pressure when FSB High (WAP-5, WAP-7 & WAG-9)	3.15	3.55	Kg/cm <sup>2</sup>				
14.1.5.	WAG-9)	0	0.3	Kg/cm <sup>2</sup>				
14.1.6.	Formation BP Pressure when EB2 Low (WAP-5, WAP-7 & WAG-9)	0	0.3	Kg/cm <sup>2</sup>				
14.1.7.	Formation BC Pressure in NB High (WAP-7 & WAG-9)	0.3	0.5	Kg/cm <sup>2</sup>				
14.1.8.	Formation BC Pressure when FSB High (WAP-7 & WAG-9)	2.4	2.6	Kg/cm <sup>2</sup>				
14.1.9.	Formation BC Pressure in EB1 High (WAP-7 & WAG-9)	2.4	2.6	Kg/cm <sup>2</sup>				
14.1.10	Formation BC Pressure in EB2 Low (WAP-7 & WAG-9)	2.4	2.6	Kg/cm <sup>2</sup>				
14.1.11	Formation BC Pressure in NB High (WAP-5)	0.6	0.9	Kg/cm <sup>2</sup>				
14.1.12	Formation DC Draggues when	4.85	5.45	Kg/cm <sup>2</sup>				
14.1.13	Earmation DC Draggyra vyhan	4.85	5.45	Kg/cm <sup>2</sup>				
14.1.14	Forms of on DC Dungaryan sub on	4.85	5.45	Kg/cm <sup>2</sup>				
14.1.15	Light Engine(high) – BP	4.5	4.7	Kg/cm <sup>2</sup>				
14.1.16	Light Engine(high) – BP Pressure- FSB High (WAP-5, WAP-7 & WAG-9)	3.15	3.7	Kg/cm <sup>2</sup>				

Signature of (SSE/JE Loco Shed) with Name, Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 20 of 20	
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (E-70 Brake System) of M/s Firm's Name					
Annexure-A2					

Sl.	Items / Requirements	Min	Max	Units		red value	Remarks
No.				2	Min	Max	
	Light Engine(high) – BP			Kg/cm <sup>2</sup>			
14.1.17	Pressure- EB1 High (WAP-5,	0	0.3				
	WAP-7 & WAG-9)						
	Light Engine(high) – BP			Kg/cm <sup>2</sup>			
14.1.18	Pressure- EB2 Low (WAP-5,	0	0.3				
	WAP-7 & WAG-9)						
	Light Engine(high) -BC			Kg/cm <sup>2</sup>			
14.1.19	Pressure- NB High (WAP-7 &	3.3	3.7				
	WAG-9)						
	Light Engine(high) – BC			Kg/cm <sup>2</sup>			
14.1.20	Pressure- FSB High (WAP-7	3.3	3.7				
	& WAG-9)						
	Light Engine(high) – BC			Kg/cm <sup>2</sup>			
14.1.21	Pressure- EB1 High (WAP-7	3.3	3.7				
	& WAG-9)						
	Light Engine (High) – BC			Kg/cm <sup>2</sup>			
14.1.22	Pressure- EB2 Low (WAP-7	3.3	3.7				
	& WAG-9)						
14.1.23	Light Engine(high) -BC	4.05	5 45	Kg/cm <sup>2</sup>			
14.1.23	Pressure- NB High (WAP-5)	4.85	5.45				
14.1.24	Light Engine(high) -BC	1.05	F 45	Kg/cm <sup>2</sup>			
14.1.24	Pressure- FSB High (WAP-5)	4.85	5.45				
14.1.25	Light Engine (high) DC	1.05	F 15	Kg/cm <sup>2</sup>			
14.1.23	Pressure- EB1 High (WAP-5)	4.85	5.45				
14.1.26	Light Engine (High) – BC	1.05	5 15	Kg/cm <sup>2</sup>			
14.1.20	Pressure- EB2 Low (WAP-5)	4.85	5.45				

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015 Effective from ddmmyyyy SIF No. ---- Version ---- Page 1 of 19

**Document Title:** Pre-Commissioning Checklist for Brake interface Unit ( CCB Brake System) of M/s Firm's Name **Annexure-A3** 



### GOVERNMENT OF INDIA MINISTRY OF RAILWAYS

Pre-Commissioning Checklist for Brake Interface Unit (CCB Brake System) of M/s Firm's Name

(Annexure - A3)

(Part of Pre-Commissioning Checklist for Onboard KAVACH (Diesel/Electrical) as per specification RDSO/SPN/196/2020 version 4.0)

Issued by

SIGNAL AND TELECOM DIRECTORATE
RESEARCH, DESIGNS & STANDARDS ORGANISATION
MINISTRY OF RAILWAYS
MANAK NAGAR
LUCKNOW – 226 011



Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 2 of 19
<b>Document Title:</b>	Pre-Commissioning Checklist for	or Brake interface Unit	( CCB Brake System) of	f M/s Firm's Name
Annoviro-A3				

# **Revision History**

SN.	Issue	Version	Reason of Amendment
1	First	1.0	First Issue
2			

Prepared by:	Approved by:
JE/SSE/S&T/RDSO	
ADE/S&T/RDSO	
Dir/Sig-IV/RDSO	PED/S&T/RDSO
ED/Tele-II/RDSO	

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 3 of 19		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (CCB Brake System) of M/s Firm's Name						
Annoviiro-A3						

#### 1. **Introduction**

KAVACH designed and developed Train Protection Module (TPM) for CCB Brake System to brake against digital signals received from KAVACH System. Braking actions will be initiated when the signals are received by Train Protection Module for initiating braking through CCB Brake System fitted on 3 Phase Electric Locomotives.

#### 2. Objectives of the tests

- (i) <u>BIU shall not interfere with the loco braking system:</u> Loco pilot's braking operations shall be effective using EBV, when BIU is kept in isolation as well as in service condition. Brake application and release time should not change in both cases i.e. BIU is kept in isolation or in service condition.
- (ii) <u>Loco pilot shall be able to override the brakes applied by BIU:</u> Loco pilot shall be able to override the brakes applied by KAVACH by applying higher brake pressure for train formation braking by controlling Auto or A9 lever of EBV as well as for light engine braking by controlling the Independent Brake lever of EBV.
- (iii) <u>BIU</u> shall be able to override brakes applied by <u>Loco Pilot: -</u> Whenever required, the BIU shall be able to override the loco-pilot applied brakes during train formation (Auto or A9 control) or in case of light engine, (Direct or SA9 control) by applying higher brake pressure.

#### 3. Testing of KAVACH braking Functions:

- i. After powering ON the Loco KAVACH initially, the brake testing shall be performed by operating the A9 and SA9 operations through Loco KAVACH.
- ii. For verifying braking operations through Loco KAVACH, the application software of PCCL provided in laptop shall be used or it can be tested by toggle switches to generate commands or by disconnecting individual brake command cables.

Note: The KAVACH CCB Interface unit shall be kept in service position for performing the tests.

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 4 of 19		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (CCB Brake System) of M/s Firm's Name						
Annexure-A3						

	~		
4	General	Inform	nation
┱.	O CHCI ai		ıauvıı

Loco I	Number		:				
Loco	Гуре		:				
Loco	KAVACH	CCB	Interface	Box(BIU):			(Wherever
ap	plicable)						
Train 1	Protection Mo	odule (T	CPM) / MPI	O (794209) :.			
Power	Supply Junct	ion Bo	x (PSJB-HO	0)(794501):			
SIFA '	Valve with Iso	olating	Cock with 1	Micro switch	(174911/110	RC):	
Date o	of Installation		:				
Date o	of Commission	ning	:				

#### 5. Visual Inspection

S.No	Items/Requirements	Observed/ measured		Remark s
		Cab-1	Cab-2	OK/Not OK
5.1.	Ensure that there are no loose wires hanging			
	out from any of the modules.			
5.2.	Ensure that wires are marked for easy			
	identification.			

#### 6. Test Procedure for KAVACH CCB Interface Unit

- (i) Power ON the KAVACH system.
- (ii) CCB modules should be "ON".
- (iii) Ensure the Software 2537 installed on WAP-7 & WAG-9 CCB system and 2538 should be installed on WAP-5 CCB system.

Yes/No

- (iv) TPM mounted on CCB rack and connected using the connector given by OEM.
- (v) Ensure PSJB-HO also mounted on CCB rack (P/N: 794501).
- (vi) Power 'ON' KAVACH CCB Interface Unit/ Test Box and ensure NB, FS, EMER inputs to TPM module are 'HIGH'.

#### 7. Light Engine Mode- LE command HIGH - Nominal Brake (NB)

S.No Items/ Requirements		Acceptance Criteria	Observed/ Measured		Remarks OK/
	Requirements		Cab-1	Cab-2	Not OK
7.1.	Keep A9 handle in	"RUN" and check the followings:			
i.	BP Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$			
ii.	BC Pressure	$BC = 0 \text{ kg/cm}^2 \text{ (for WAP-7)}$			
		$BC = 0 \text{ kg/cm}^2 \text{ (for WAP-5)}$			
		$BC = 0 \text{ kg/cm}^2 \text{ (for WAG-9)}$			
7.2.	Keep A9 handle in "MIN" and check the followings				
i.	BP Pressure	$BP = 4.6 \pm 0.1 \text{ kg/cm}^2$			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 5 of 19		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (CCB Brake System) of M/s Firm's Name						
Annexure-A3						

G.N.	Items/		Obser		Remarks
S.No	Requirements	Acceptance Criteria	Measu Cab-1	ired Cab-2	OK/ Not OK
ii.	BC Pressure	BC =0.4± 0.1 kg/cm <sup>2</sup> (for WAP-7	Can-1	Cab-2	NotOK
11.	DC 11635dic	&WAG-9)			
		$BC = 0.75 \pm 0.15 \text{ kg/cm}^2 \text{ (for WAP-}$			
		5)			
7.3.	Keep A9 handle in	"FS" and check the followings:			
i.	B.P. Pressure	B.P = $3.35 \pm 0.2 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $2.50\pm0.1$ kg/cm <sup>2</sup> (For WAP-7			
		& WAG-9)			
	** 101 11	BC =5.15±0.3 kg/cm <sup>2</sup> (For WAP-5)			
7.4.	=	"EMER" and check the followings:			
i.	B.P. Pressure	$B.P < 0.3 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC =2.50±0.1 kg/cm <sup>2</sup> (For WAP-7		4	
		& WAG-9)			
iii.	Decag DV/DD/ D11	BC =5.15±0.3 kg/cm <sup>2</sup> (For WAP-5)			
111.	Press PVEF/ Pull Bail Ring to Bail-	BC remains unchanged			
	Off the BC.				
7.5.		oller's A9 Handle to EMER & after "O	KAY TO R	UN" mes	ssage on EBV
,	-	andle back to RUN and check the follo			33 <b>.183</b> 311 22 .
i.	B.P. Pressure	$B.P = 5.0 \pm 0.1 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $0 \text{ kg/cm}^2$ (For WAP-7 &			
		WAG-9)			
		$BC = 0 \text{ kg/cm}^2 \text{ (For WAP-5)}$			
7.6.		mand to CCB: 'LOW' for nominal bra	-	-	
		Test Box, brake should be applied and	d check the	following	gs:
i.	B.P. Pressure	B.P =4.4±0.1 kg/cm <sup>2</sup>			
ii.	B.C Pressure	BC = $1\pm0.1$ kg/cm <sup>2</sup> (For WAP-7 &			
		WAG-9) BC =2.16±0.15 kg/cm <sup>2</sup> (For WAP-			
		5)			
iii.	Timing to be				
	taken: 0-95% of				
	maximum BC	Timing $\leq 8 \text{ s (For WAP-5)}$			
	developed from				
	gauge needle				
7.7	movement)	(OATNI)			
7.7.		"MIN" and check the followings:			
i.	B.P. Pressure	$B.P = 4.4 \pm 0.1 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC =1 $\pm$ 0.1 kg/cm <sup>2</sup> (For WAP-7 &			
		WAG-9)			
		BC = $2.16\pm0.15 \text{ kg/cm}^2$ (For WAP-5)			
7.8.	Keen A9 handle in	"FS" and check the followings:			
i.	B.P. Pressure	$B.P = 3.35 \pm 0.2 \text{ kg/cm}^2$			
1 **	2.1.11000010	2.1 -3.33 -0.2 Kg/0III	I		

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 6 of 19
<b>Document Title:</b>	Pre-Commissioning Checklist for	or Brake interface Unit	( CCB Brake System) of	M/s Firm's Name
Annovirno A2				

S.No	Items/ Requirements	Acceptance Criteria	Obser Measu	red	Remarks OK/
	_		Cab-1	Cab-2	Not OK
ii.	B.C Pressure	$BC = 2.50 \pm 0.1 \text{ kg/cm}^2 (For WAP-7)$			
		& WAG-9)			
		$BC = 5.15 \pm 0.3 \text{ kg/cm}^2 \text{ (For WAP-5)}$			
7.9.	Keep A9 handle in	"EMER" and check the followings:			
i.	B.P. Pressure	$B.P < 0.3 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $2.50\pm0.1$ kg/cm <sup>2</sup> (For WAP-7			
		& WAG-9)			
		$BC = 5.15 \pm 0.3 \text{ kg/cm}^2 \text{ (For WAP-5)}$			
7.10.		oller A9 Handle to "EMER" & after "O		UN" me	ssage on
		A9 handle back to RUN and check the	following:		
i.	B.P. Pressure	B.P = $4.4\pm0.1 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $1\pm0.1$ kg/cm <sup>2</sup> (For WAP-7 &			
		WAG-9)			
		$BC = 2.16 \pm 0.15 \text{ kg/cm}^2 \text{ (For WAP-}$			
		5)			
7.11.	. Make the NB command to CCB: 'HIGH' by KAVACH module/ Test Box, Brake should be				
	i	the following pressures			
i.	B.P. Pressure	$B.P = 5.0 \pm 0.1 \text{ kg/cm}^2$			
ii.	B.C Pressure	$BC = 0 \text{ kg/cm}^2(\text{For WAP-7 } \&)$			
		WAG-9)			
		$BC = 0 \text{ kg/cm}^2 \text{ (For WAP-5)}$			
iii.	(Timing to be	Timing≤ 45 s (For WAG-9)			
	taken: From	Timing≤ 15 s (For WAP-7)			
	gauge needle	Timing $\leq$ 15 s (For WAP-5)			
	movement up to				
	BC< 0.4 kg/cm <sup>2</sup> )				

# 8. Light Engine Mode-LE command HIGH Full Service (FS)

S.No	Items/Requirem	Acceptance Criteria	Obser Measi		Remarks OK/
	ents		Cab-1	Cab-2	Not OK
8.1.	Make the FS comm	and to CCB: 'LOW' for Full Service	ce (FS) appli	cation by K	KAVACH
	module/ Test Box,	Brake should be applied and check	the following	gs:	
i.	BP Pressure	$BP = 3.5 \pm 0.2 \text{ kg/cm}^2$			
ii.	BC Pressure	BC = $3.5\pm0.1$ kg/cm <sup>2</sup> (for WAP-			
		7 & WAG-9)			
		BC = $5.15\pm0.3$ kg/cm <sup>2</sup> (for			
		WAP-5)			
iii.	Timing to be	Timing $\leq 8s$ (For WAP-7 &			
	taken: 0-95% of	WAG-9)			
	maximum BC	Timing $\leq 8s$ (For WAP-5)			
	developed from				
	gauge needle				
	movement)				

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 7 of 19
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (CCB Brake System) of M/s Firm's Name				
Annexure-A3				

S.No	No Items/Requirem Acceptance Criteria		Obse Meas	rved/	Remarks OK/
3.110	ents	Acceptance Criteria	Cab-1	Cab-2	Not OK
8.2.	Keep A9 handle in	"MIN" and check the followings	Cab-1	Cab-2	110t OIL
i.	BP Pressure	$BP = 3.5 \pm 0.2 \text{ kg/cm}^2$			
ii.	BC Pressure	$BC = 3.5 \pm 0.1 \text{ kg/cm}^2 \text{ (for WAP-}$			
		7 & WAG-9)			
		BC = $5.15\pm0.3$ kg/cm <sup>2</sup> (for WAP-			
		5)			
8.3.	_	"FS" and check the followings:			
i.	B.P. Pressure	B.P = $3.35 \pm 0.2 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $3.5\pm0.1$ kg/cm <sup>2</sup> (For WAP-			
		7 & WAG-9)			
		BC = $5.15\pm0.3$ kg/cm <sup>2</sup> (For			
0.4	YY 401 11 1	WAP-5)			<b>.</b>
8.4.		"EMER" and check the followings:			
i.	B.P. Pressure	$B.P < 0.3 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $3.50\pm0.1$ kg/cm <sup>2</sup> (For			
		WAP-7 & WAG-9)			
		BC = $5.15\pm0.3$ kg/cm <sup>2</sup> (For			
	D DVEE/D II	WAP-5)			
iii.	Press PVEF/ Pull	BC remains unchanged			
	Bail Ring to Bail- Off the BC.				
8.5.	_	ller's A9 Handle to EMER & after		RUN" me	ssage on EBV
		andle back to RUN and check the fo	ollowing:		
i.	B.P. Pressure	$B.P = 3.5 \pm 0.2 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $3.50\pm0.1$ kg/cm <sup>2</sup> (For			
		WAP-7 & WAG-9)			
		$BC = 5.15 \pm 0.3 \text{ kg/cm}^2 \text{ (For } $			
0 6	Malza tha FC gamm	WAP-5) nand to CCB: 'HIGH' by KAVAC	II modulo/	Fact Day D	malra ah ayıld
8.6.	be applied and chec	<del>_</del>	in illoquie/	rest box, b	rake should
i.	B.P. Pressure	B.P = 5.0±0.1 kg/cm <sup>2</sup>			
ii.	B.C Pressure	BC =0 kg/cm $^2$ (For WAP-7 &			
11.	D.C HESSUIE	WAG-9)			
		BC = $0 \text{ kg/cm}^2$ (For WAP-5)			
iii.	Timing to be	Timing $\leq 60$ s (For WAG-9)			
	taken: From	Timing 20s (For WAP-7)			
	gauge needle	Timing $\leq 20s$ (For WAP-5)			
	movement up to	, , , , , , , , , , , , , , , , , , ,			
	$BC < 0.4 \text{kg/cm}^2$ .				

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 8 of 19
<b>Document Title:</b>	Pre-Commissioning Checklist for	or Brake interface Unit	( CCB Brake System) of	f M/s Firm's Name
Annoviro A3				

# 9. Light Engine Mode- LE command HIGH Emergency (EMER)

S. N	Items/Requirements	Acceptance Criteria	Observed/ Measured Cab-1 Cab-2	Remarks OK/ Not OK
9.1.	Make the <b>EM command</b>	to CCB: 'LOW' for emerg		
		e should be applied and check	* ' * *	,
i.	BP Pressure	BP < 0.3 kg/cm <sup>2</sup>		
ii.	BC Pressure	BC =3.5±0.1 kg/cm <sup>2</sup> (for WAP-7 & WAG-9) BC =5.15±0.3 kg/cm <sup>2</sup> (for WAP-5)		
iii.	Timing to be taken: 0- 95% of maximum BC developed from gauge needle movement)	Timing $\leq 8s$ (For WAP- 7 & WAG-9) Timing $\leq 8s$ (For WAP- 5)		
iv.	Press PVEF/ Pull Bail Ring to Bail-Off the BC.	BC remains unchanged		
9.2.	Put Brake controller's A	9 handle to "EMER" (EBV of	display "Safety Emer W	/ait")
i.	BP Pressure	$BP < 0.3 \text{ kg/cm}^2$		
ii.	BC Pressure	BC =3.5±0.1 kg/cm <sup>2</sup> (for WAP-7 & WAG-9) BC =5.15±0.3 kg/cm <sup>2</sup> (for WAP-5)		
9.3.	Make the EM command	to CCB 'HIGH' by KAVA	CH module/ Test Box	
i.	B.P. Pressure	$BP < 0.3 \text{ kg/cm}^2$		
ii.	B.C Pressure	BC =3.5±0.1 kg/cm <sup>2</sup> (for WAP-7 & WAG-9) BC =5.15±0.3 kg/cm <sup>2</sup> (for WAP-5)		
9.4.	Put Brake controller's A		T	
i.	B.P. Pressure	$B.P = 5.0 \pm 0.1 \text{ kg/cm}^2$		
ii.	B.C Pressure	BC =0 kg/cm <sup>2</sup> (For WAP-7 & WAG-9) BC =0 kg/cm <sup>2</sup> (For WAP-5)		
iii.	Timing to be taken: From gauge needle movement up to BC < 0.4kg/cm <sup>2</sup>	Timing $\leq$ 60 s (For WAG-9) Timing $\leq$ 25 s (For WAP-7) Timing $\leq$ 20 s (For WAP-5)		

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 9 of 19
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (CCB Brake System) of M/s Firm's Name				
Annexure-A3				

# 10. Formation Mode- LE command LOW Nominal Brake (NB)

S.No	Items/Requireme nts	Acceptance Criteria		erved/ sured Cab-2	Remarks OK/ Not OK
10.1.	Keep A9 handle in	"RUN" and check the followings:		Cau-2	NotOX
i.	BP Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$			
ii.	BC Pressure	BC =0 kg/cm <sup>2</sup> (for WAP-7 &			
		WAG-9)			
10.0	77 401 11 1	BC =0 kg/cm <sup>2</sup> (for WAP-5)			
10.2.		"MIN" and check the followings			
i.	BP Pressure	$BP = 4.6 \pm 0.1 \text{ kg/cm}^2$			
ii.	BC Pressure	$BC = 0.4 \pm 0.1 \text{ kg/cm}^2 \text{ (for }$			
		WAP-7 & WAG-9) BC =0.75± 0.15 kg/cm <sup>2</sup> (for			
		WAP-5)			
10.3.	Keep A9 handle in	FS" and check the followings:			
i.	B.P. Pressure	B.P = $3.35 \pm 0.2 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $2.50\pm0.1$ kg/cm <sup>2</sup> (For			
		WAP-7 & WAG-9)			
		BC = $5.15\pm0.3$ kg/cm <sup>2</sup> (For			
10.4	Voor AO bondloin	WAP-5)			
10.4. i.		EMER" and check the following	;s: 		
ii.	B.P. Pressure	$B.P \le 0.3 \text{ kg/cm}^2$			
11.	B.C Pressure	BC =2.50±0.1 kg/cm <sup>2</sup> (For WAP-7 & WAG-9)			
		$BC = 5.15 \pm 0.3 \text{ kg/cm}^2 \text{ (For } $			
		WAP-5)			
iii.	Press PVEF/ Pull	BC remains unchanged			
	Bail Ring to Bail-				
10.5	Off the BC.		((OLZA)	Z TO DI	B. 744
10.5.	-	ller's A9 Handle to EMER & aftence age and handle back to RUN and cl			N" message
i.	B.P. Pressure	B.P = $5.0\pm0.1$ kg/cm <sup>2</sup>		liowing.	
ii.	B.C Pressure	$BC = 0 \text{ kg/cm}^2 \text{ (For WAP-7 & }$			
11.	B.C Tressure	WAG-9)			
		$BC = 0 \text{ kg/cm}^2 \text{ (For WAP-5)}$			
10.6.	Make the NB command to CCB: 'LOW' for nominal brake (NB) application by				
		Test Box, Brake should be applied a	and check t	the followi	ngs:
i.	B.P. Pressure	$B.P = 4.4 \pm 0.1 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $1\pm0.1$ kg/cm <sup>2</sup> (For WAP-7			
		& WAG-9) BC =2.16±0.15 kg/cm <sup>2</sup> (For			
		WAP-5)			
iii.	Timing to be	Timing≤ 18 s (For WAG-9)			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 10 of 19		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (CCB Brake System) of M/s Firm's Name						
Annexure-A3						

S.No	Items/Requireme nts	Acceptance Criteria	Observed/ Measured Cab-1 Cab-2		Remarks OK/ Not OK
	taken: 0-95% of	Timing≤ 9 s (For WAP-7)	Cab-1	Cab-2	Not OK
	maximum BC	Timing $\leq 9$ s (For WAP-5)			
	developed from	,			
	gauge needle				
10 =	movement)				
10.7.	-	"MIN" and check the followings:			
i.	B.P. Pressure	$B.P = 4.4 \pm 0.1 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $1\pm0.1$ kg/cm <sup>2</sup> (For WAP-7			
		& WAG-9) BC =2.16±0.15 kg/cm <sup>2</sup> (For			
		WAP-5)			
10.8.	Keep A9 handle in	"FS" and check the followings:			
i.	B.P. Pressure	$B.P = 3.35 \pm 0.2 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $2.50\pm0.1$ kg/cm <sup>2</sup> (For			
	2.011000010	WAP-7 & WAG-9)			
		BC = $5.15\pm0.3$ kg/cm <sup>2</sup> (For			
		WAP-5)			
10.9.	-	"EMER" and check the following	<b>s</b> :		
i.	B.P. Pressure	$B.P < 0.3 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $2.50\pm0.1$ kg/cm <sup>2</sup> (For	)		
		WAP-7 & WAG-9)			
		BC =5.15±0.3 kg/cm <sup>2</sup> (For WAP-5)			
10.10		coller's A9 Handle to "EMER"			
		splay bring A9 handle back to RU	JN and ch	eck the fo	llowing:
i.	B.P. Pressure	B.P = $4.4 \pm 0.1 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $1\pm0.1$ kg/cm <sup>2</sup> (For WAP-7			
		& WAG-9)			
		$BC = 2.16 \pm 0.15 \text{ kg/cm}^2 \text{ (For WAP-5)}$			
10.11	Make the NR comp	nand to CCB: 'HIGH' by KAVA	ACH mod	ula/ Tost	Roy Rraka
10.11		and check the following pressures		uic/ 1 cst	DUX, DI AKC
i.	B.P. Pressure	$B.P = 5.0 \pm 0.1 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC =0 $kg/cm^2$ (For WAP-7 &			
***		WAG-9)			
		BC =0 kg/cm <sup>2</sup> (For WAP-5)			
iii.	(Timing to be	Timing≤ 45 s (For WAG-9)			
	taken: From gauge	Timing≤ 15 s (For WAP-7)			
	needle movement	Timing $\leq 15$ s (For WAP-5)			
	up to BC< 0.4	(01 1 : 21 2			
	kg/cm²)	(Shed is responsible for			
		maintaining timing limits)			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 11 of 19	
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (CCB Brake System) of M/s Firm's Name					
Annexure-A3					

# 11. Formation Mode- LE command LOW Full Service (FS)

S.No	Items/Requirements	Acceptance Criteria	Observed/ Measured	Remarks OK/	
5.110	rtems/Requirements	Acceptance Criteria	Cab-1 Cab-2	Not OK	
11.1.	Make the FS comma	nd to CCB: 'LOW' for Full Serv	L		
	KAVACH module/ T	est Box, Brake should be applie	d and check the foll	lowings:	
i.	BP Pressure	$BP = 3.5 \pm 0.2 \text{ kg/cm}^2$			
ii.	BC Pressure	$BC = 2.5 \pm 0.1 \text{ kg/cm}^2 \text{ (for }$			
		WAP-7 & WAG-9)			
		$BC = 5.15 \pm 0.3 \text{ kg/cm}^2 \text{ (for }$			
	m: 1 . 1	WAP-5)			
iii.	Timing to be taken:	Timing: 18 -24s (For WAG-9)			
	0-95% of maximum BC developed from	Timing ≤ 9s (For WAP-7) Timing ≤ 9s (For WAP-5)			
	gauge needle	1 mmig <u> </u>			
	movement)				
11.2.	,	MIN" and check the followings			
i.	BP Pressure	$BP = 3.5 \pm 0.2 \text{ kg/cm}^2$			
ii.	BC Pressure	$BC = 2.5 \pm 0.1 \text{ kg/cm}^2 \text{ (for)}$			
		WAP-7 & WAG-9)			
		$BC = 5.15 \pm 0.3 \text{ kg/cm}^2 \text{ (for }$			
11.3.	Voon A0 handle in "I	WAP-5) FS" and check the followings:			
i.	B.P. Pressure	B.P = $3.35 \pm 0.2 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $2.5\pm0.1$ kg/cm <sup>2</sup> (For			
111.	D.C TTessure	WAP-7 & WAG-9)			
		BC = $5.15\pm0.3$ kg/cm <sup>2</sup> (For			
		WAP-5)			
11.4.	Keep A9 handle in "l	EMER" and check the following	s:		
i.	B.P. Pressure	$B.P < 0.3 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $2.50\pm0.1$ kg/cm <sup>2</sup> (For			
		WAP-7 & WAG-9)			
		BC = $5.15\pm0.3$ kg/cm <sup>2</sup> (For WAP-5)			
iii.	Press PVEF/ Pull	BC remains unchanged			
111.	Bail Ring to Bail-	be remains unchanged			
	Off the BC.				
11.5.	Keen Brake Controll	er's A9 Handle to FMFR & afte	   Pr "OKAV TO RIIN	J" message	
11.5.	Keep Brake Controller's A9 Handle to EMER & after "OKAY TO RUN" message on EBV display bring A9 handle back to RUN and check the following:				
i.	B.P. Pressure	$B.P = 3.5 \pm 0.2 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC = $2.50\pm0.1$ kg/cm <sup>2</sup> (For			
		WAP-7 & WAG-9)			
		$BC = 5.15 \pm 0.3 \text{ kg/cm}^2 \text{ (For } 1.00 \text{ kg/cm}^2 \text{ (For } 1.00 \text{ kg/cm}^2 \text{ (For } 1.00 \text{ kg/cm}^2 \text{ kg/cm}^2 \text{ kg/cm}^2 \text{ (For } 1.00 \text{ kg/cm}^2 \text{ kg/cm}^2 \text{ kg/cm}^2 \text{ (For } 1.00 \text{ kg/cm}^2 \text{ kg/cm}^2 \text{ kg/cm}^2 \text{ kg/cm}^2 \text{ kg/cm}^2 \text{ kg/cm}^2 \text{ (For } 1.00 \text{ kg/cm}^2 \text{ kg/cm}$			
11.6	Molto the EC	WAP-5)	I module/Test Dec	Dualra	
11.6.	wake the FS comman	nd to CCB: 'HIGH' by KAVACH	i inodule/ Test Box, I	Бгаке	

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 12 of 19
<b>Document Title:</b>	Pre-Commissioning Checklist for	or Brake interface Unit	( CCB Brake System) of	f M/s Firm's Name
Annoviro A3				

S.No	Items/Requirements	Acceptance Criteria	Observed/ Measured		Remarks OK/
			Cab-1	Cab-2	Not OK
	should be applied and	check the followings:			
i.	B.P. Pressure	B.P = $5.0 \pm 0.1 \text{ kg/cm}^2$			
ii.	B.C Pressure	BC =0 kg/cm <sup>2</sup> (For WAP-7 &			
		WAG-9)			
		$BC = 0 \text{ kg/cm}^2 \text{ (For WAP-5)}$			
iii.	Timing to be taken:	Timing: 45-60 s (For WAG-9)			
	From gauge needle	Timing≤ 20 s (For WAP-7)			
	movement up to BC	Timing $\leq 20$ s (For WAP-5)			
	$< 0.4 \text{kg/cm}^2$ .				

# 12. Formation Mode- LE command LOW Emergency (EMER)

S.No	Items/Requirements	Acceptance Criteria	Obser		Remarks		
			Meas Cab-1	Cab-2	OK/ Not OK		
12.1.	Malza tha FM aamma	nd to CCB: 'LOW' for emerger					
12.1.	KAVACH module/ Te	e	icy (EM) ap	prication t	, y		
		Brake should be applied and check the followings:					
i.	BP Pressure	BP <0.3 kg/cm <sup>2</sup>					
ii.	BC Pressure	$BC = 2.5 \pm 0.1 \text{ kg/cm}^2 \text{ (for }$					
	2011000010	WAP-7 & WAG-9)					
		$BC = 5.15 \pm 0.3 \text{ kg/cm}^2 \text{ (for }$					
		WAP-5)					
iii.	Timing to be taken:	Timing: 18-24 s (For WAG-					
	0-95% of maximum	9)					
	BC developed from	Timing ≤ 9s (For WAP-7)					
	gauge needle	Timing $\leq 5$ s (For WAP-5)					
	movement)						
iv.	Press PVEF/ Pull	BC remains unchanged					
	Bail Ring to Bail-Off						
	the BC.						
12.2.		A9 handle to "EMER" (EBV disp	play "Safety	Emer Wai	t")		
v.	BP Pressure	$BP < 0.3 \text{ kg/cm}^2$					
vi.	BC Pressure	$BC = 2.5 \pm 0.1 \text{ kg/cm}^2 \text{ (for }$					
		WAP-7 & WAG-9)					
		$BC = 5.15 \pm 0.3 \text{ kg/cm}^2 \text{ (for }$					
		WAP-5)					
12.3.		d to CCB 'HIGH' by KAVACH	module/ Tes	t Box			
vii.	B.P. Pressure	$BP < 0.3 \text{ kg/cm}^2$					
viii.	B.C Pressure	$BC = 2.5 \pm 0.1 \text{ kg/cm}^2 \text{ (for }$					
		WAP-7 & WAG-9)					
		$BC = 5.15 \pm 0.3 \text{ kg/cm}^2 \text{ (for }$					
		WAP-5)					
12.4.	Put Brake controller's	A9 handle to "RUN"					
ix.	B.P. Pressure	$B.P = 5.0 \pm 0.1 \text{ kg/cm}^2$					

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 13 of 19
<b>Document Title:</b>	Pre-Commissioning Checklist for	or Brake interface Unit	( CCB Brake System) of	f M/s Firm's Name
Annexure-A3				

S.No	Items/Requirements	Acceptance Criteria	Observed/ Measured		Remarks OK/
			Cab-1	Cab-2	Not OK
х.	B.C Pressure	$BC = 0 \text{ kg/cm}^2$			
		(For WAP-7 & WAG-9)			
		$BC = 0 \text{ kg/cm}^2 \text{ (For WAP-5)}$			
xi.	Timing to be taken:	Timing: 45-60s (For WAG-			
	From gauge needle	9)			
	movement up to BC	Timing $\leq$ 20s (For WAP-7)			
	$< 0.4 \text{kg/cm}^2$	Timing $\leq 20 \text{ s (For WAP-5)}$			

# 13. Testing for Ensuring Working of SIFA valve:

S.No	Items/Requirements	Acceptance Criteria	Observed/		Remarks		
			Measured		OK/Not		
			Cab-1	Cab-2	OK		
13.1.	Work from CAB1 an	d Energize the SIFA Magne	t Valve kep	t below A	9 of CAB1		
	and Keep A9 Handle i	and Keep A9 Handle in Run Position.					
13.1.1.	BP Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$					
		(For WAP-5, WAP-7 &					
		WAG-9)					
13.2.	De-energise SIFA Ma	agnet Valve Kept below A9	of CAB1 b	y disconn	ecting DIN		
	Plug or De-energizing	the Coil by removing incor	ning feed fi	com WA(	GO. Record		
	the BP Pressure.						
13.2.1	BP Pressure	$BP = <0.3 \text{ kg/cm}^2$					
		(For WAP-5, WAP-7 &					
		WAG-9)					
13.3.	_	ing of BP pressure by closin	C		_		
	_	Brake Controllers A9 handle					
	•	nessage on EBV display brit	ng A9 hand	le back to	o RUN and		
	record brake pipe pre		1		T		
13.3.1	BP Pressure (Pressure						
		(For WAP-5, WAP-7 &					
	nominal value i.e. as	WAG-9)					
	per the position of A9						
	handle and in this						
	case it is RUN).						
13.3.2		connection or incoming fee					
		AB1 and then Open the Iso	olation Coc	k kept b	elow A9 of		
	CAB1. Record the BP		1		1		
13.4.	BP Pressure (Pressure	S					
	should create to the	,					
	nominal value i.e. as	WAG-9)					
	per the position of A9						
	handle and in this						
	case it is RUN). BP						
	pressure should		İ	1	I		

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 14 of 19
<b>Document Title:</b>	Pre-Commissioning Checklist for	or Brake interface Unit	( CCB Brake System) of	M/s Firm's Name
Annovirno A2				

S.No	Items/Requirements	Acceptance Criteria	Observed	/	Remarks
SV2 (0			Measured		OK/Not
				Cab-2	OK
	remain unchanged.				
13.5.	Č	d Energize the SIFA Magnet	t Valve kep	t below A	9 of CAB1
	and Keep A9 Handle i		•		
13.5.1	BP Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$			
		(For WAP-5, WAP-7 &			
		WAG-9)			
13.6.	O	gnet Valve Kept below A9		•	
		the Coil by removing incom	ning feed f	rom WA(	GO. Record
	the BP Pressure.				
13.6.1	BP Pressure	$BP = <0.3 \text{ kg/cm}^2$			
		(For WAP-5, WAP-7 &			
		WAG-9)			
13.7.		ing of BP pressure by closing			
	_	rake Controllers A9 handle			
		nessage on EBV display brin	ig A9 hand	lle back t	o RUN and
	record brake pipe pres				
13.7.1	BP Pressure (Pressure				
		(For WAP-5, WAP-7 &			
	nominal value i.e. as	WAG-9)			
	per the position of A9				
	handle and in this				
	case it is RUN).				
13.8.		connection or incoming fee			
	_	AB1 and then Open the Iso	olation Coc	k kept b	elow A9 of
	CAB1. Record the BP	·		T	
13.8.1	BP Pressure (Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$			
		(For WAP-5, WAP-7 &			
	nominal value i.e. as	WAG-9)			
	per the position of A9				
	handle and in this				
	case it is RUN). BP				
	pressure should				
1.4 '	remain unchanged.				

# 14. Testing of Isolation of KAVACH:

S.No	Items/Requirements	Acceptance Criteria	Obser	Observed/	
			Measu	ıred	OK/
			Cab-1	Cab-2	Not OK
14.1.	Operate the KAVAC	H Isolation Switch to "Isolation	on" position	and per	form the
	following operations from both the CABs of loco.				
xii.	Apply NB, FSB, EB	Brakes shall not get applied			
	and LE Respectively				
	through KAVACH				
	control				
xiii.	Apply NB, FSB, EB	The respective brake shall			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 15 of 19
<b>Document Title:</b>	Pre-Commissioning Checklist for	or Brake interface Unit	( CCB Brake System) of	f M/s Firm's Name
Annoviro A3				

S.No	Items/Requirements	Acceptance Criteria	Observed/ Measured		Remarks OK/
			Cab-1	Cab-2	Not OK
	and LE respectively	get applied.			
	through A9 and SA9				
	control on driver's				
	desk				
Note:	Keep the Kavach Isolat	ion switch in SERVICE position	and Config	ure Loco	to SR mode.
xiv.	Operate SIFA Valve	Loco KAVACH shall go to			
	isolation Cock from	standby mode and			
	Open(O) to Close(C)	"Emergency Brake Bypassed			
		(EB clock closed)" message			
		shall be displayed on LP-			
		OCIP.			
XV.	Operate SIFA Valve	"Staff Responsible (SR)			
	isolation Cock from	Mode" message shall be			
	Close (C) to	displayed on LP-OCIP.			
	Open(O)				

# 15. Test Procedure for PVEF Circuit: (Please refer to Drg No. SDO/S&T/Kavach/010/ALT-01)

S.No	Items/Requirements	Acceptance Criteria	Observed/	Remarks
			Measured	OK/Not
			Cab-1 Cab-2	OK
15.1.	Configure Locomotive as	Light Engine. Keep A9 h	andle in RUN po	sition and
	ensure full charging of BP.			
15.1.1.	BP Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$		
		(For WAP-5, WAP-7 &		
		WAG-9)		
15.2.	Make NB Command to CC	CB "LOW"		
15.2.1.	BP Pressure & BC	BP = $4.4 \pm 0.1 \text{ kg/cm}^2$		
	Pressure	$BC=1.0 \pm 0.1 \text{ kg/cm}^2$		
		(For WAP-7 & WAG-9)		
		BC=2.16 ±0.15 kg/cm <sup>2</sup>		
		(For WAP-5)		
15.3.	Now press PVEF from A	ctivated CAB. Brake Cy	linder Pressure S	Should not
	release.			
15.3.1.	BP Pressure & BC	$BP = 4.4 \pm 0.1 \text{ kg/cm}^2$		
	Pressure	$BC=1.0 \pm 0.1 \text{ kg/cm}^2$		
		(For WAP-7 & WAG-9)		
		BC=2.16 ±0.15 kg/cm <sup>2</sup>		
		(For WAP-5)		
15.4.	Make NB Command to CO	CB "HIGH". Now ensure	complete releasing	g of Brake
	Cylinder Pressure and Charg	ging of Brake Pipe Pressure.		
15.4.1.	BP Pressure & BC	$BP=5.0\pm 0.1 \text{ kg/cm}^2$		
	Pressure			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 16 of 19
<b>Document Title:</b>	Pre-Commissioning Checklist for	or Brake interface Unit	( CCB Brake System) of	f M/s Firm's Name
Annexure-A3	-			

S.No	Items/Requirements	Acceptance Criteria	Observe Measure Cab-1		Remarks OK/Not OK
		BC=0kg/cm <sup>2</sup>			
15.5.	Make FSB Command to CC				L
15.5.1.	BP Pressure & BC	$BP = 3.5 \pm 0.2 \text{ kg/cm}^2$			
	Pressure	$BC = 3.5 \pm 0.1 \text{kg/cm}^2$			
		(For WAP-7 & WAG-9)			
		$BC=5.15 \pm 0.3 \text{kg/cm}^2$			
		(For WAP-5)			
15.6.	Now press PVEF from A release.		linder Pr	essure S	Should not
15.6.1.	BP Pressure & BC				
	Pressure	$BC = 3.5 \pm 0.1 \text{kg/cm}^2$			
		(For WAP-7 & WAG-9)			
		$BC=5.15 \pm 0.3 \text{kg/cm}^2$			
15.7.	Mala ECD Carray and As C	(For WAP-5)			f Dl
15.7.	Make FSB Command to C Cylinder Pressure and Cha		-	reieasin	g of Brake
15.7.1.	BP Pressure & BC		Sui C.		
13.7.1.	Pressure & BC	D1 = 3.0± 0.1 kg/cm			
	Tressure	BC=0kg/cm <sup>2</sup>			
15.8.	Make the EM command to C		y		L
15.8.1.	BP Pressure & BC	BP < 0.3 kg/cm <sup>2</sup>			
	Pressure	$BC=3.5 \pm 0.1 \text{kg/cm}^2$			
		(For WAP-7 & WAG-9)			
		$BC=5.15 \pm 0.3 \text{kg/cm}^2$			
		(For WAP-5)			
15.9.	Now press PVEF from A release.		linder Pr	essure S	Should not
15.9.1.		$BP < 0.3 \text{ kg/cm}^2$			
	Pressure	$BC=3.5 \pm 0.1 \text{kg/cm}^2$			
		(For WAP-7 & WAG-9)			
		BC=5.15 ±0.3kg/cm <sup>2</sup>			
15.10	Dut Dualis controlled	(For WAP-5)		lov 60	foty. E
15.10.	Put Brake controller's A Wait")				
	Make the <b>EM command</b> to		H module/	Test Box	X
15.10.1		$BP < 0.3 \text{ kg/cm}^2$			
	Pressure	$BC=3.5 \pm 0.1 \text{kg/cm}^2$			
		(For WAP-7 & WAG-9)			
		$BC=5.15 \pm 0.3 \text{kg/cm}^2$			
15.11.	Put Brake controller's A9 ha	(For WAP-5)			
		1			
15.11.1		$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$			
	Pressure	$BC = 0 \text{ kg/cm}^2$ (For WAP 7 & WAC 0)			
		(For WAP-7 & WAG-9)			
		$BC = 0 \text{ kg/cm}^2 \text{ (For }$			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 17 of 19		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit ( CCB Brake System) of M/s Firm's Name						
Annexure-A3						

S.No	Items/Requirements	Acceptance Criteria	Observe Measur		Remarks OK/Not
			Cab-1	Cab-2	OK
		WAP-5)			

# 16. Test Procedure for Traction Cut-off Circuit: (Please refer to Interfacing Scheme SDO/S&T/Kavach/010.ALT-01)

S.No	Items/Requirements	Acceptance Criteria	Observe	ed/	Remarks
			Measur	ed	OK/Not
			Cab1	Cab-2	OK
16.1.	Configure Locomotive as	Formation. Keep A9 ha	ndle in	RUN po	sition and
	ensure full charging of BP	. Charge the locomotive i	n Simula	tion mod	le with the
	help of shed and Operate	the locomotive at 70kmp	h and ke	ep throt	tle at 1/3 <sup>rd</sup>
	power.				
16.1.1.	BP Pressure	$BP = 5.0 \pm 0.1 \text{ kg/cm}^2$			
		(For WAP-5, WAP-7 &			
		WAG-9)			
16.2.	<b>Initiate Brake Test either</b>	by Switching ON and OF	F of Kav	ach or b	y pressing
	MBT and CNFM buttons f	from the DMI screen.			
16.2.1.	Traction Shall cut off wi	ith message "Emergency			
	Brake Pressure Switch" in th	ne background.			
16.2.2.	On completion of Brake to	est, the traction shall not			
	resume automatically. Throttle needs to be brought to				
	zero and placed again eith	er in traction or braking			
	side.				

# 17.Braking configuration parameter

Checksum to be tallied with approved checksum by cross checking from KAVAVH VCMS file of RDSO for that Loco and KAVACH OEM.

Checksum observed...... OK/Not OK

## Braking configuration in CCB (WAP-5, WAP-7 & WAG-9)

S.No	Description	Min	Max	Unit	Observe d value	OK/ Not OK	Remarks
17.1.	MR Pressure	8	9.5	Kg/cm <sup>2</sup>			
17.2.	BP Pressure	4.9	5.1	Kg/cm2			
17.3.	Formation BP Pressure when NB Low(WAP-5, WAP-7 & WAG-9)	4.3	4.5	Kg/cm2			
17.4.	Formation BP Pressure when FSB Low(WAP-5, WAP-7 & WAG-9)	3.3	3.7	Kg/cm2			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date


ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 18 of 19		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (CCB Brake System) of M/s Firm's Name						
Annexure-A3						

S.No	Description	Min	Max	Unit	Observe d value	OK/ Not OK	Remarks
17.5.	Formation BP Pressure when EB1 Low(WAP-5, WAP-7 & WAG-9)	0	0.3	Kg/cm <sup>2</sup>			
17.6.	Formation BP Pressure when EB2 Low(WAP-5, WAP-7 & WAG-9)	0	0.3	Kg/cm <sup>2</sup>			
17.7.	Formation BC Pressure in NB Low (WAP-5, WAP-7 & WAG-9)	0.9	1.1	Kg/cm <sup>2</sup>			
17.8.	Formation BC Pressure when FSB Low (WAP-7 & WAG-9)	2.4	2.6	Kg/cm <sup>2</sup>			
17.9.	Formation BC Pressure in EB1 Low (WAP-7 & WAG-9)	2.4	2.6	Kg/cm <sup>2</sup>			
17.10	Formation BC Pressure in EB2 Low (WAP-7 & WAG-9)	2.4	2.6	Kg/cm <sup>2</sup>			
17.11		4.85	5.45	Kg/cm <sup>2</sup>			
17.12	Formation BC Pressure when EB1 Low (WAP-5)	4.85	5.45	Kg/cm <sup>2</sup>			
17.13	Formation BC Pressure when EB2 Low (WAP-5)	4.85	5.45	Kg/cm <sup>2</sup>			
17.14	Light Engine (high) – BP Pressure- NB Low (WAP-5, WAP-7 & WAG-9)	4.3	4.5	Kg/cm <sup>2</sup>			
17.15	Light Engine(high) – BP Pressure- FSB Low (WAP-5, WAP-7 & WAG-9)	3.3	3.7	Kg/cm <sup>2</sup>			
17.16	Light Engine(high) – BP Pressure- EB1 Low (WAP-5, WAP-7 & WAG-9)	0	0.3	Kg/cm <sup>2</sup>			
17.17	Light Engine(high) – BP Pressure- EB2 Low (WAP-5, WAP-7 & WAG-9)	0	0.3	Kg/cm <sup>2</sup>			
17.18	Light Engine(high) -BC Pressure- NB Low(, WAP-7 & WAG-9)	0.9	1.1	Kg/cm <sup>2</sup>			
17.19	Light Engine(high) – BC Pressure- FSB Low (WAP-7 & WAG-9)	3.4	3.6	Kg/cm <sup>2</sup>			
17.20	Light Engine(high) – BC Pressure- EB1 Low (WAP-7 & WAG-9)	3.4	3.6	Kg/cm <sup>2</sup>			
17.21	·	3.4	3.6	Kg/cm <sup>2</sup>			
17.22	Light Engine(high) -BC Pressure- NB Low( WAP-5)	2.01	2.31	Kg/cm <sup>2</sup>			
17.23	Light Engine(high) -BC Pressure- FSB Low (WAP-5)	4.85	5.45	Kg/cm <sup>2</sup>			

Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date

ISO 9001:2015	Effective from ddmmyyyy	SIF No	Version	Page 19 of 19		
<b>Document Title:</b> Pre-Commissioning Checklist for Brake interface Unit (CCB Brake System) of M/s Firm's Name						
Annexure-A3						

S.No	Description	Min	Max	Unit	Observe d value	OK/ Not OK	Remarks
17.24	Light Engine(high) – BC Pressure- EB1 Low (WAP-5)	4.85	5.45	Kg/cm <sup>2</sup>			
17.25	Light Engine(high) – BC Pressure- EB2 Low (WAP-5)	4.85	5.45	Kg/cm <sup>2</sup>			



Signature of firm Representative	Signature of (SSE/JE Loco Shed) with Name,
with Name, Designation & Date.	Designation & Date