

ELECTRICAL MAINTENANCE SECTION

Statement showing progress of original works costing more than ₹30 lakhs for the month of **October -2019**.

S. N o.	Name of Work	Estimated Cost ₹	Tender Cost ₹	%age above & below estimated rates	Agreement No.	Agency	Date of Commencement of work	Completion time	Progress of Work	Design. Of Officer	Remarks
1	Re-wiring of 532 nos. of residential quarters (different types) & strengthening of service line including modification of stair case light in RDSO colony.	15648898.32	13278800.06	(-)15.15	06/SSE/Colony/EMS/2018-18 dated 04.05.2018	M/s Suman Elec. & Const. Pvt. Ltd. Lko	01.03.18	29.02.20	50%	Dir./EMS And ADE/EMS	Work in Progress.
2	Provision of Exhaust Fans & Fresh Air Fans as per revised scale of fittings in residential quarters of RDSO colony, Lucknow.	4821991.68	4749661.80	(-) 1.5%	12/SSE/SB/2018-2019 dated 17.11.2018	M/s Bajrang Electric Works, Lucknow	16.10.18	30.11.19	65%	Dir./EMS And ADE/EMS	Work in progress.
3	Renovation & Face Lifting of Central Work shop, M&C & BD Lab.	4767846.72	4398338.60	(-) 7.75%	06/SSE/SB/EMS/2019 - 20 dated 16.06.2019	M/s Bajrang Electric Works, Lucknow	22.08.19	21.02.20	10%	Dir./EMS And ADE/EMS	Work in progress

DD/ EMS