



**QM-C-7.1/AB/0001/D**  
**Inspection Plan(Check Sheet)**

**Item:** Auxiliary Reservoir 100 lit.  
**Specn. :** 02-ARB-02, Appendix-C  
**Amd.:** 3 of April 2010  
**Drg. No. & Alt.:** WD-92051-S-01 Alt.3

---

1. Firm's Name :
2. Date (Period) of inspection :
3. Contract Details :
  - a) Contract No. and Date :
  - b) Order placing authority :
  - c) Specification No. :  
(as mentioned in contract)
  - d) Drawing No. :  
(as mentioned in contract)
4. Quantity on order :
5. Quantity offered for inspection on date :
6. Consignee :

RDSO Official  
Signature, name & stamp

QC Representative of the manufacturer



**7. Acceptance Criteria :**

Equipment Ready Yes / No  
D.P. within due date Yes / No

**7.1 Visual Check :**

Name Plate / S.No. punching / Any loose fitting OK/Not OK  
Openings plugged with PVC Plugs / Caps Yes / No.  
Visual Defects Yes / No.

**7.2 Performance Tests & Dimensional Check :**

Air / Hydraulic Pressure adequate Yes / No

**No.of Sets -**

Qty. \_\_\_\_\_

SL. NO.	TEST DESCRIPTION	MODE	SAMPLE SIZE	SPECIFIED PARA-METERS	OBSERVED VALUES					REMARKS
					1	2	3	4	5	
1.	<b><u>DIMENSIONAL CHECKS</u></b>	GAUGE & INSTRUMENTS	2% Min. 2	890 ± 1.5						With Gauge
				510 ± 1.0						With Gauge
				Ø 410 ± 2.0						With Gauge
				Weight: 60Kg ±2 Kg						Weighing Bridge
				Ø 43 ± 0.5 95 ± 0.4 CRS						
2.	<b><u>HYDRAULIC TEST :</u></b> Hydraulic Testing of reservoir for 10 minutes at 16 Kg/cm <sup>2</sup> while under pressure the reservoir to be well hammered on both sides and close to the weld seams.	TEST RIG	10%	No leakage						

RDSO Official  
Signature, name & stamp

QC Representative of the manufacturer



8. **Painting** : Adequate Yes / No  
Anti Corrosive treatment to Interiors given Yes / No
9. **Packing** : Not applicable
10. **Calibration Status Checked** OK / Not OK

RDSO Official  
Signature, name & stamp

QC Representative of the manufacturer